

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2004-05												
Name of State Punjab District Amritsar Block Ajnala												
SN	Name of sector /scheme/ project	Block	Village	Year of Commence ment of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
	Block Ajnala											
Health												
1	Const of Two rooms in Civil Dispensary	Ajnala	Nangal Sohal	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
2	Const of Three rooms in Civil Dispensary	Ajnala	Sarang Dev	2004-05	3.00	31-03-2005	3.00	---	3.00	---	100%	Work Completed
3	Const of four rooms in Civil Dispensary	Ajnala	Dhariwal Kale	2004-05	4.00	31-03-2005	4.00	---	4.00	---	100%	Work Completed
4	Const of Two rooms in Civil Dispensary	Ajnala	Bal Bawa	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
Education												
6	Const of Two rooms in Elementary School	Ajnala	Kotli Koka	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
7	Const of Two rooms in Elementary School	Ajnala	Hashampura	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2004-05												
Name of State Punjab District Amritsar Block Ajnala												
SN	Name of sector /scheme/ project	Block	Village	Year of Commence ment of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
8	Const of Two rooms in Elementary School	Ajnala	Nassar	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
9	Const of Two rooms in Elementary School	Ajnala	Talwandi Rai Dadu	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
10	Const of Two rooms in Elementary School	Ajnala	Dalla Rajputa	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
11	Const of Two rooms in Elementary School	Ajnala	akhuwal Ajna	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
12	Const of Two rooms in Elementary School	Ajnala	Phirwarian	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
13	Const of Two rooms in Elementary School	Ajnala	Rajian	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
14	Const of Two rooms in Elementary School	Ajnala	Sahuwal	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
15	Const of Two rooms in Elementary School	Ajnala	Madhu Chang	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2004-05												
Name of State Punjab District Amritsar Block Ajnala												
SN	Name of sector /scheme/ project	Block	Village	Year of Commence ment of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
16	Const of Two rooms in Elementary School	Ajnala	Matenangal	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
17	Const of Two rooms in Elementary School	Ajnala	Sahizada	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
18	Const of Two rooms in Elementary School	Ajnala	Sudhar	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
19	Const of Two rooms in Elementary School	Ajnala	Suffian	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
20	Const of Two rooms in Elementary School	Ajnala	Bhoewali	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
21	Const of Two rooms in Elementary School	Ajnala	atehwal Chot	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
22	Const of Two rooms in Elementary School	Ajnala	Kalo Mahal	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
	Infrastructure											
23	Disposal of sullage water & Cost of Nallah	Ajnala	anj Graianwa	2004-05	3.29	31-03-2005	3.29	---	3.29	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2004-05												
Name of State Punjab District Amritsar Block Ajnala												
SN	Name of sector /scheme/ project	Block	Village	Year of Commence ment of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
24	Disposal of sullage water & Cost of Nallah	Ajnala	Chammiary	2004-05	3.30	31-03-2005	3.30	---	3.30	---	100%	Work Completed
25	Waiting room for Sarpanches & Panches	Ajnala	Panchayat Building Samiti	2004-05	5.00	31-03-2005	5.00	---	5.00	---	100%	Work Completed
26	Cost of Road from village Jagdev Khurd to BOP Shahpur	Ajnala	BOP Shahpur	2004-05	5.36	31-03-2005	5.36	---	5.36	---	100%	Work Completed
27	Const of Bus queue shelter & const of nallah	Ajnala	Vicchoa	2004-05	4.00	31-03-2005	4.00	---	4.00	---	100%	Work Completed
28	Disposal of sullage water	Ajnala	Sarangdev	2004-05	0.58	31-03-2005	0.58	---	0.58	---	100%	Work Completed
Agriculture & Allied Sectors												
29	Boundary wall of civil Dispensary	Ajnala	Kiampura	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2004-05												
Name of State Punjab District Amritsar Block Ajnala												
SN	Name of sector /scheme/ project	Block	Village	Year of Commence ment of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
30	Const of Two rooms in veterinary Dispensary	Ajnala	Tera Khurd	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
31	Boundary wall of Vet. Dispensary	Ajnala	Poonga	2004-05	1.50	31-03-2005	1.50	---	1.50	---	100%	Work Completed
Block Total					72.03		72.03		72.03			

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2004-05												
Name of State Punjab District Amritsar Block Chogawan												
SN	Name of sector /scheme/ project	Block	Village	Year of Commence ment of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
	Block Chogawan											
Health												
1	Const of Civil Dispensary	Chogawan	Saurian	2004-05	2.50	31-03-2005	2.50	---	2.50	---	100%	Work Completed
Education												
2	Const of One room in Elementary School	Chogawan	Lellian	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
3	Const of One room in Elementary School	Chogawan	Rai	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
4	Const of One room & Verandah in Elementary School	Chogawan	Kamir Pura	2004-05	1.50	31-03-2005	1.50	---	1.50	---	100%	Work Completed
5	Const of One room in Elementary School	Chogawan	Dug	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
6	Const of Two rooms & Verandah in Elementary School	Chogawan	Kohala	2004-05	2.42	31-03-2005	2.42	---	2.42	---	100%	Work Completed
7	Const of Two rooms & Verandah in Elementary School	Chogawan	Sarangra	2004-05	2.50	31-03-2005	2.50	---	2.50	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2004-05												
Name of State Punjab District Amritsar Block Chogawan												
SN	Name of sector /scheme/ project	Block	Village	Year of Commence ment of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
8	Const of Two rooms & Verandah in Elementary School	Chogawan	Beharwal	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
Infrastructure												
9	Disposal of Drain	Chogawan	Dalla	2004-05	1.50	31-03-2005	1.50	---	1.50	---	100%	Work Completed
10	Missing Link road to Abadi Sukhdev Singh, Baj Singh etc.	Chogawan	Vanieke	2004-05	3.00	31-03-2005	3.00	---	3.00	---	100%	Work Completed
11	Culverts	Chogawan	Kakkar	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
12	Disposal of Drain	Chogawan	Kamir Pura	2004-05	1.50	31-03-2005	1.50	---	1.50	---	100%	Work Completed
13	Missing Link road to Abadi Maharate & Meharawala via Rai	Chogawan	Pandori	2004-05	4.00	31-03-2005	4.00	---	4.00	---	100%	Work Completed
14	Disposal of Drain	Chogawan	Hatempura	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
15	Missing Link road from Attari road to Gurudwara Dera Karnail Singh	Chogawan	Chawinda Khurd	2004-05	4.00	31-03-2005	4.00	---	4.00	---	100%	Work Completed
16	Disposal of Drain	Chogawan	Kolti Aulakh	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
17	Const of Civil Dispensary	Chogawan	kawen	2004-05	3.50	31-03-2005	3.50	---	3.50	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2004-05												
Name of State Punjab District Amritsar Block Chogawan												
SN	Name of sector /scheme/ project	Block	Village	Year of Commence ment of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
18	4 nos. of culverts	Chogawan	Nawan Jiwan	2004-05	0.40	31-03-2005	0.40	---	0.40	---	100%	Work Completed
19	Remaining const work of dharmshala Haridas	Chogawan	Thatha	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
20	Const of community centre	Chogawan	Munj	2004-05	2.80	31-03-2005	2.80	---	2.80	---	100%	Work Completed
21	Disposal of Drain	Chogawan	Jajjay	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
22	Disposal of Drain	Chogawan	Saurian	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
23	Const of Civil Dispensary	Chogawan	Bachiwind	2004-05	3.50	31-03-2005	3.50	---	3.50	---	100%	Work Completed
24	Missing link road to Abadi Theh	Chogawan	Khiala Kalan	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
Agriculture & Allied Sectors												
25	Const of Veterinary Dispensary	Chogawan	Oder	2004-05	3.50	31-03-2005	3.50	---	3.50	---	100%	Work Completed
Social												
26	Bus Queue shelter	Chogawan	Lellian	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
27	Const of Community Centre	Chogawan	Thathi	2004-05	2.80	31-03-2005	2.80	---	2.80	---	100%	Work Completed
28	Const of Community Centre	Chogawan	Madhoke	2004-05	2.80	31-03-2005	2.80	---	2.80	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2004-05												
Name of State Punjab District Amritsar Block Chogawan												
SN	Name of sector /scheme/ project	Block	Village	Year of Commence ment of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year- wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
29	Const of Community Centre	Chogawan	Kolowal	2004-05	2.80	31-03-2005	2.80	---	2.80	---	100%	Work Completed
30	Const of Community Centre	Chogawan	Jajjay	2004-05	2.80	31-03-2005	2.80	---	2.80	---	100%	Work Completed
Security Related												
31	Const of road from Bhindianwala to BOP Ghoga	Chogawan	Bhindi Aulakh	2004-05	5.01	31-03-2005	5.01	---	5.01	---	100%	Work Completed
32	Submersible Pump	Chogawan	Tota Pickets (BSF Work)	2004-05	0.53	31-03-2005	0.53	---	0.53	---	100%	Work Completed
Block Total					67.36		67.36		67.36			

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2004-05												
Name of State Punjab			District Amritsar Block Bhikhiwind									
SN	Name of sector /scheme/ project	Block	Village	Year of Commencem ent of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
	Block Bhikhiwind											
1	Link Road 2.50 Km.	Bhikhiwind	Sidhwa to Viram Dhun Road (Balance Part)	2004-05	19.50	31-03-2005	19.50	---	19.50	---	100%	Work Completed
2	New Const.Link Road 2.00 Km	Bhikhiwind	Ladhu to Punian Road	2004-05	16.00	31-03-2005	16.00	---	16.00	---	100%	Work Completed
3	Link Road 0.75 Km.	Bhikhiwind	Bhai Ladhu to Punnian Road	2004-05	6.00	31-03-2005	6.00	---	6.00	---	100%	Work Completed
4	Streets & Drains	Bhikhiwind	Chung	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
5	Streets & Drains	Bhikhiwind	Pehalwanke	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
6	Streets & Drains	Bhikhiwind	Dode	2004-05	0.61	31-03-2005	0.61	---	0.61	---	100%	Work Completed
7	Installation of One Tubewell	Bhikhiwind	Baba Pir	2004-05	0.80	31-03-2005	0.80	---	0.80	---	100%	Work Completed
	One Hand Pump	Bhikhiwind	Baba Pir	2004-05	0.08	31-03-2005	0.08	---	0.08	---	100%	Work Completed
8	Installation of One Tubewell	Bhikhiwind	BOP Kalsian	2004-05	0.80	31-03-2005	0.80	---	0.80	---	100%	Work Completed
9	Installation of One Tubewell	Bhikhiwind	BOP Tehkalan	2004-05	0.80	31-03-2005	0.80	---	0.80	---	100%	Work Completed
10	Installation of One Tubewell	Bhikhiwind	BOP Narali	2004-05	0.80	31-03-2005	0.80	---	0.80	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2004-05												
Name of State Punjab			District Amritsar Block Bhikhiwind									
SN	Name of sector /scheme/ project	Block	Village	Year of Commencem ent of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
11	One Hand Pump	Bhikhiwind	BOP Narali	2004-05	0.08	31-03-2005	0.08	---	0.08	---	100%	Work Completed
12	Three hand pumps	Bhikhiwind	BOP Dal	2004-05	0.22	31-03-2005	0.22	---	0.22	---	100%	Work Completed
13	Disposal of Sullage water	Bhikhiwind	Makhi Kalan	2004-05	0.40	31-03-2005	0.40	---	0.40	---	100%	Work Completed
	Total				48.09		48.09		48.09			

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2004-05												
Name of State Punjab District Amritsar Block Gandiwind												
SN	Name of sector /scheme/ project	Block	Village	Year of Commencement of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
Block Gandiwind												
1	Disposal of Sullage Water	Gandiwind	Chhechhrewal	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
2	Streets cont.up to the house of Gurbhej Singh	Gandiwind	Bhani Rajputan	2004-05	3.00	31-03-2005	3.00	---	3.00	---	100%	Work Completed
3	Installation of solar street(6 nos)	Gandiwind	Bhani Rajputan	2004-05	1.50	31-03-2005	1.50	---	1.50	---	100%	Work Completed
4	Installation of solar street(6 nos)	Gandiwind	Dauke	2004-05	1.50	31-03-2005	1.50	---	1.50	---	100%	Work Completed
5	Retaining wall and desiting of pond	Gandiwind	Jathol	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
6	Streets from Gurudwara to h/o Dyal Singh	Gandiwind	Jathol	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
7	Shamshan Ghat sheds.	Gandiwind	Bhuchar Kalan	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
8	Installation of Solar street lights	Gandiwind	Bhuchar Kalan	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
9	Streets & Drains	Gandiwind	Shukarchach	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
10	Phirni	Gandiwind	Shukarchach	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
11	Installation of Solar street lights	Gandiwind	Shukarchach	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2004-05												
Name of State Punjab District Amritsar Block Gandiwind												
SN	Name of sector /scheme/ project	Block	Village	Year of Commencement of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
12	Street cont. up to the house of Ranjit Singh/Makhan Singh	Gandiwind	Rajatal	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
13	Shamshan Ghat sheds(3)	Gandiwind	Bhakna Kalan	2004-05	3.00	31-03-2005	3.00	---	3.00	---	100%	Work Completed
14	Disposal of Sullage Water	Gandiwind	Hardoratan	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
15	Installation of Solar street lights	Gandiwind	Chahal	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
16	Street up to H/o Kulwinder singh	Gandiwind	Chahal	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
17	Completion of Path way to the house of Ninder Singh already taken under BADP	Gandiwind	Khera	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
18	Phirni	Gandiwind	Burj 195	2004-05	3.00	31-03-2005	3.00	---	3.00	---	100%	Work Completed
19	Dressing of pond	Gandiwind	Mianpur	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
20	Additional Room for Primary School	Gandiwind	Amanat Khan Sarai	2004-05	1.15	31-03-2005	1.15	---	1.15	---	100%	Work Completed
21	Installation of Solar street lights	Gandiwind	Dhanoe Kalan	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
22	Phirni upto the house of Kartar Singh	Gandiwind	Dhanoe Kalan	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2004-05												
Name of State Punjab District Amritsar Block Gandiwind												
SN	Name of sector /scheme/ project	Block	Village	Year of Commencement of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
23	Phirni upto the house of Sukhchain Singh	Gandiwind	Dhanoe Kalan	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
24	Phirni upto the house of Bagicha Singh	Gandiwind	Dhanoe Kalan	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
25	Street from village chappa upto Narinder Singh House	Gandiwind	Chhapa	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
26	Solar invertor	Gandiwind	P.S.Gandiwind	2004-05	2.50	31-03-2005	2.50	---	2.50	---	100%	Work Completed
27	Desilting of pond and retaining wall	Gandiwind	Gharinda	2004-05	2.00	31-03-2005	2.00	---	2.00	---	100%	Work Completed
28	Streets in the SC.Colony.	Gandiwind	Burj	2004-05	1.50	31-03-2005	1.50	---	1.50	---	100%	Work Completed
29	Streets upto the house of Harmeeet Singh	Gandiwind	Burj	2004-05	1.50	31-03-2005	1.50	---	1.50	---	100%	Work Completed
30	Streets upto the house of Uttam Singh	Gandiwind	Ladewal	2004-05	2.85	31-03-2005	2.85	---	2.85	---	100%	Work Completed
31	Installation of Solar street lights.	Gandiwind	Bharopal	2004-05	1.50	31-03-2005	1.50	---	1.50	---	100%	Work Completed
32	Disposal of Sullage Water	Gandiwind	Adda Gagobhua	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
33	Installation of Solar street lights	Gandiwind	Adda Gagobhua	2004-05	1.50	31-03-2005	1.50	---	1.50	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2004-05												
Name of State Punjab District Amritsar Block Gandiwind												
SN	Name of sector /scheme/ project	Block	Village	Year of Commencement of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
34	Phirni	Gandiwind	Thathgarh	2004-05	1.77	31-03-2005	1.77	---	1.77	---	100%	Work Completed
35	Road from village Daoke to BOP gate(100 MT)	Gandiwind	Rorawala	2004-05	0.80	31-03-2005	0.80	---	0.80	---	100%	Work Completed
36	Road from village Naushera Dhalla to BOP gate(100 MT)	Gandiwind	Naushers Dhalla	2004-05	0.80	31-03-2005	0.80	---	0.80	---	100%	Work Completed
37	One tubewell at BOP Chinna Bidi Chand	Gandiwind	Chinna Bidi Chand	2004-05	0.80	31-3-2005	0.80	---	0.80	---	100%	Work Completed
38	One Hand Pump	Gandiwind	Chinna Bidi Chand	2004-05	0.07	31-3-2005	0.07	---	0.07	---	100%	Work Completed
39	One tubewell at BOP Mahwa	Gandiwind	Mahwa	2004-05	0.80	31-03-2005	0.80	---	0.80	---	100%	Work Completed
40	One tubewell at BOP Hawellian	Gandiwind	Hawellian	2004-05	0.80	31-03-2005	0.80	---	0.80	---	100%	Work Completed
41	Two Hand Pumps	Gandiwind	Hawellian	2004-05	0.14	31-03-2005	0.14	---	0.14	---	100%	Work Completed
42	Three hand pumps	Gandiwind	Naushers Dhalla	2004-05	0.22	31-03-2005	0.22	---	0.22	---	100%	Work Completed
43	Three hand pumps	Gandiwind	Khangarh	2004-05	0.21	31-03-2005	0.21	---	0.21	---	100%	Work Completed
44	Disposal of Sullage Water	Gandiwind	Kalas	2004-05	0.50	31-03-2005	0.50	---	0.50	---	100%	Work Completed
Block Total							62.41		62.41			

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2004-05

Name of State Punjab District Amritsar Block Valtoha

SN	Name of sector /scheme/ project	Block	Village	Year of Commencement of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
	Block Valtoha											
1	Repair of Bridge on Asr-Bhikhiwind-Khemkaran	Valtoha	Baherwal	2004-05	3.00	31-03-2005	3.00	---	3.00	---	100%	Work Completed
2	Link Road 2 KM	Valtoha	Mastgarh to Behak Bhagta	2004-05	15.20	31-03-2005	15.20	---	15.20	---	100%	Work Completed
3	Link Road 1.5 KM	Valtoha	Karimpura to Behak Bhagta	2004-05	11.40	31-03-2005	11.40	---	11.40	---	100%	Work Completed
4	Road 2.25 Km	Valtoha	A.B.K Road to Amarkot Valtoha Road (Via Havellian Malka)	2004-05	17.10	31-03-2005	17.10	---	17.10	---	100%	Work Completed
5	Road 1.10 KM	Valtoha	Algon Beharwal to Behak Bhojewalia	2004-05	8.40	31-03-2005	8.40	---	8.40	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2004-05

Name of State Punjab District Amritsar Block Valtoha

SN	Name of sector /scheme/ project	Block	Village	Year of Commencement of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
6	One Tubewell	Valtoha	BOP Fatehpur	2004-05	0.80	31-03-2005	0.80	---	0.80	---	100%	Work Completed
7	Toilet Block for Girls at Primary School Village	Valtoha	Wan	2004-05	1.04	31-03-2005	1.04	---	1.04	---	100%	Work Completed
8	One Tubewell	Valtoha	BOP Amar	2004-05	0.80	31-03-2005	0.80	---	0.80	---	100%	Work Completed
9	One Tubewell	Valtoha	BOP Paliopati	2004-05	0.80	31-03-2005	0.80	---	0.80	---	100%	Work Completed
10	One Tubewell	Valtoha	BOP T.J.Singh	2004-05	0.80	31-03-2005	0.80	---	0.80	---	100%	Work Completed
11	One Tubewell	Valtoha	BOP Tapu	2004-05	0.80	31-03-2005	0.80	---	0.80	---	100%	Work Completed
12	One Tubewell	Valtoha	BOP Kulwant	2004-05	0.63	31-03-2005	0.63	---	0.63	---	100%	Work Completed
13	Pry.School Building(one room)	Valtoha	Mian Wala	2004-05	1.00	31-03-2005	1.00	---	1.00	---	100%	Work Completed
14	Streets & Drains	Valtoha	Rajoke	2004-05	5.00	31-03-2005	5.00	---	5.00	---	100%	Work Completed
15	Elementary School Bldg.Const.	Valtoha	Mehmoodpura	2004-05	5.00	31-03-2005	5.00	---	5.00	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2004-05

Name of State Punjab District Amritsar Block Valtoha

SN	Name of sector /scheme/ project	Block	Village	Year of Commencement of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
16	Elementary School Bldg.Const.	Valtoha	Bhandal	2004-05	3.00	31-03-2005	3.00	---	3.00	---	100%	Work Completed
17	Streets & Drains	Valtoha	Madar	2004-05	0.88	31-03-2005	0.88	---	0.88	---	100%	Work Completed
18	For Desiting of Pond	Valtoha	Bhandal	2004-05	0.61	31-03-2005	0.61	---	0.61	---	100%	Work Completed
Block Total					76.26		76.26		76.26			