

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2006-07												
Name of State Punjab District Amritsar Block Ajnala												
SN	Name of sector /scheme/ project	Block	Village	Year of Commencement of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
	Block Chogawan											
1	Provision of medical equipments of basic / elementary type. X –Ray, ECG machines etc./ Const of Civil hospitals / Dispensaries	Chogawan	Beharwal	2006-07	6.30	31-3-07	6.30	---	6.30	---	100%	Work Completed
	TOTAL				6.30		6.30		6.30			
	<u>C. AGRICULTURE AND ALLIED SECTORS</u>											
2	Animal Husbandry / Const of Vety. Hospital / Dispensaries	Chogawan	Manawala	2006-07	2.00	31-3-07	2.00	---	2.00	---	100%	Work Completed
3	Animal Husbandry / Const of Vety. Hospital / Dispensaries	Chogawan	Saurian	2006-07	2.00	31-3-07	2.00	---	2.00	---	100%	Work Completed
	TOTAL:				4.00		4.00		4.00			
	<u>D. INFRASTRUCTURE</u>											
4	Solar Street Lights / Inverter	Chogawan	Chogawan	2006-07	1.54	31-3-07	1.54	---	1.54	---	100%	Work Completed
5	Solar Street Lights / Inverter	Chogawan	Saurian	2006-07	0.75	31-3-07	0.75	---	0.75	---	100%	Work Completed
6	Construction and strengthening of kutch roads, part road, Approach roads, link roads, streets, Phirnis.	Chogawan	Kakkar	2006-07	2.00	31-3-07	2.00	---	2.00	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2006-07

Name of State Punjab District Amritsar Block Ajnala

SN	Name of sector /scheme/ project	Block	Village	Year of Commencement of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
7	Construction and strengthening of kutchra roads, part road, Approach roads, link roads, streets, Phirnis.	Chog awan	Chogawan	2006-07	3.00	31-3-07	3.00	---	3.00	---	100%	Work Completed
8	Construction and strengthening of kutchra roads, part road, Approach roads, link roads, streets, Phirnis.	Chog awan	Kohali	2006-07	2.00	31-3-07	2.00	---	2.00	---	100%	Work Completed
9	Construction and strengthening of kutchra roads, part road, Approach roads, link roads, streets, Phirnis.	Chog awan	Khiala Khurd	2006-07	1.50	31-3-07	1.50	---	1.50	---	100%	Work Completed
10	Construction and strengthening of kutchra roads, part road, Approach roads, link roads, streets, Phirnis.	Chog awan	Kotla Doom	2006-07	3.00	31-3-07	3.00	---	3.00	---	100%	Work Completed
11	Construction and strengthening of kutchra roads, part road, Approach roads, link roads, streets, Phirnis.	Chog awan	Toor	2006-07	2.00	31-3-07	2.00	---	2.00	---	100%	Work Completed
12	Construction and strengthening of kutchra roads, part road, Approach roads, link roads, streets, Phirnis.	Chog awan	Jajjey	2006-07	1.00	31-3-07	1.00	---	1.00	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2006-07

Name of State Punjab District Amritsar Block Ajnala

SN	Name of sector /scheme/ project	Block	Village	Year of Commencement of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
13	Construction and strengthening of kutchra roads, part road, Approach roads, link roads, streets, Phirnis.	Chog awan	Vanieke	2006-07	2.00	31-3-07	2.00	---	2.00	---	100%	Work Completed
14	Construction and strengthening of kutchra roads, part road, Approach roads, link roads, streets, Phirnis.	Chog awan	Mehmod pura	2006-07	2.00	31-3-07	2.00	---	2.00	---	100%	Work Completed
15	Construction and strengthening of kutchra roads, part road, Approach roads, link roads, streets, Phirnis.	Chog awan	Kamaske	2006-07	2.50	31-3-07	2.50	---	2.50	---	100%	Work Completed
16	Construction and strengthening of kutchra roads, part road, Approach roads, link roads, streets, Phirnis.	Chog awan	Kakar	2006-07	1.00	31-3-07	1.00	---	1.00	---	100%	Work Completed
17	Drinking water facility-const of Tubewells, water tanks	Chog awan	Kolowal	2006-07	2.00	31-3-07	2.00	---	2.00	---	100%	Work Completed
18	Drinking water facility-const of Tubewells, water tanks	Chog awan	Khiala Kalan	2006-07	2.50	31-3-07	2.50	---	2.50	---	100%	Work Completed
19	Drinking water facility-const of Tubewells, water tanks	Chog awan	Vanieke	2006-07	2.50	31-3-07	2.50	---	2.50	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2006-07												
Name of State Punjab District Amritsar Block Ajnala												
SN	Name of sector /scheme/ project	Block	Village	Year of Commencement of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
20	Drinking water facility-const of Tubewells, water tanks	Chogawan	Thathi	2006-07	2.45	31-3-07	2.45	---	2.45	---	100%	Work Completed
21	Bus sheds / stops for public transport passengers.	Chogawan	Chogawan	2006-07	1.00	31-3-07	1.00	---	1.00	---	100%	Work Completed
22	Construction of buildings for local bodies for recognized District or State Sports Associations and for Cultural and Sport Activities or for hospitals (provision of multi-gym facilities in gymnastic centers, sports association, physical education training	Chogawan	Khiala Kalan	2006-07	1.25	31-3-07	1.25	---	1.25	---	100%	Work Completed
23	Construction of buildings for local bodies for recognized District or State Sports Associations and for Cultural and Sport Activities or for hospitals (provision of multi-gym facilities in gymnastic centers, sports association, physical education training	Chogawan	Vanieke	2006-07	1.50	31-3-07	1.50	---	1.50	---	100%	Work Completed
TOTAL:					37.49	Chogawan(06-07)	37.49		37.49		

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2006-07

Name of State Punjab District Amritsar Block Ajnala

SN	Name of sector /scheme/ project	Block	Village	Year of Commencement of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
	<u>E. SOCIAL SECTOR</u>											
24	Construction of community centers	Chogawan	Bhangwan (Chandigarh)	2006-07	1.00	31-3-07	1.00	---	1.00	---	100%	Work Completed
25	Rural Sanitation									---		Work Completed
26	Anganwari, Crèches	Chogawan	Brar	2006-07	1.50	31-3-07	1.50	---	1.50	---	100%	Work Completed
27	Cultural Centers / Community Halls/ Dharamshalas/ Panchayat Ghar	Chogawan	Madoke	2006-07	1.50	31-3-07	1.50	---	1.50	---	100%	Work Completed
28	Cremation sheds/Shamshan Ghat	Chogawan	Joenke	2006-07	1.50	31-3-07	1.50	---	1.50	---	100%	Work Completed
29	Cremation sheds/Shamshan Ghat	Chogawan	Khiala Khurd	2006-07	1.50	31-3-07	1.50	---	1.50	---	100%	Work Completed
30	Cremation sheds/Shamshan Ghat	Chogawan	Kawen	2006-07	1.00	31-3-07	1.00	---	1.00	---	100%	Work Completed
31	Cremation sheds/Shamshan Ghat	Chogawan	Shahura	2006-07	1.50	31-3-07	1.50	---	1.50	---	100%	Work Completed
32	Cremation sheds/Shamshan Ghat	Chogawan	Sidhwan	2006-07	1.00	31-3-07	1.00	---	1.00	---	100%	Work Completed
33	Cremation sheds/Shamshan Ghat	Chogawan	Manj	2006-07	1.00	31-3-07	1.00	---	1.00	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR 2006-07

Name of State Punjab District Amritsar Block Ajnala

SN	Name of sector /scheme/ project	Block	Village	Year of Commencement of Scheme	Approved Outlay	Physical target with date for completion of work	Expenditure till now (Year wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
34	Cremation sheds/Shamshan Ghat	Chogawan	Kamirpura	2006-07	1.25	31-3-07	1.25	---	1.25	---	100%	Work Completed
35	Cremation sheds/Shamshan Ghat	Chogawan	Lellian	2006-07	1.00	31-3-07	1.00	---	1.00	---	100%	Work Completed
	TOTAL:				13.75		13.75		13.75			
	BLOCK TOTAL				61.54		61.54		61.54			
1	Development of Model Village Kakar.	Chogawan	Kakar	2006-07	150.75	31-03-08	150.75	-----	150.75		100%	

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR												
Name of State Punjab District Amritsar Block Ajnala												
SN	Name of sector /scheme/ project	Block	Village	Year of Commencement of Scheme	Approved Outlay	Physical target with date for completion	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
	Block Ajnala											
	<u>A. EDUCATION:</u>											
1	Secondary / Higher Secondary School Building (Add. Rooms)	Ajnala	Vill. Vachoa	2006-07	3.94	31-3-07	3.94	---	3.94	---	100%	Work Completed
2	Public libraries and reading rooms	Ajnala	Primary School Diyalpura	2006-07	2.50	31-3-07	2.50	---	2.50	---	100%	Work Completed
3	Public libraries and reading rooms	Ajnala	Near Primary School, Makowal	2006-07	2.50	31-3-07	2.50	---	2.50	---	100%	Work Completed
4	Public libraries and reading rooms	Ajnala	Primary School Vill. Balerwal	2006-07	2.50	31-3-07	2.50	---	2.50	---	100%	Work Completed
5	Public libraries and reading rooms	Ajnala	Primary School, Vill. Chamiyari	2006-07	3.45	31-3-07	3.45	---	3.45	---	100%	Work Completed
	TOTAL				14.89		14.89		14.89			

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR

Name of State Punjab District Amritsar Block Ajnala

SN	Name of sector /scheme/ project	Block	Village	Year of Commen cement of Scheme	Approved Outlay	Physical target with date for completi	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
	<u>D. INFRASTRUCTURE</u>											
6	Construction and strengthening of kutchra roads, part road, Approach roads, link roads, streets, Phirnis.	Ajnala	Village Mehmada Mandranwala	2006-07	8.50	31-3-07	8.50	---	8.50	---	100%	Work Completed
7	Construction and strengthening of kutchra roads, part road, Approach roads, link roads, streets, Phirnis.	Ajnala	Vill. Ghoneywala)	2006-07	1.00	31-3-07	1.00	---	1.00	---	100%	Work Completed
8	Construction and strengthening of kutchra roads, part road, Approach roads, link roads, streets, Phirnis.	Ajnala	Village Talwandi Raidadu	2006-07	4.00	31-3-07	4.00	---	4.00	---	100%	Work Completed
9	Construction and strengthening of kutchra roads, part road, Approach roads, link roads, streets, Phirnis.	Ajnala	Village Bouli RamDas to Shahpur Jalla at Bouli RamDas (Pind)	2006-07	3.50	31-3-07	3.50	---	3.50	---	100%	Work Completed
10	Construction and strengthening of kutchra roads, part road, Approach roads, link roads, streets, Phirnis.	Ajnala	Village Galib	2006-07	4.00	31-3-07	4.00	---	4.00	---	100%	Work Completed

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR												
Name of State Punjab District Amritsar Block Ajnala												
SN	Name of sector /scheme/ project	Block	Village	Year of Commencement of Scheme	Approved Outlay	Physical target with date for completion	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
11	Construction and strengthening of kutchra roads, part road, Approach roads, link roads, streets, Phirnis.	Ajnala	Village Bhoewali	2006-07	3.00	31-3-07	3.00	---	3.00	---	100%	Work Completed
12	Bus sheds / stops for public transport passengers.	Ajnala	Village Gujjarpura		0.85	31-3-07	0.85	---	0.85	---	100%	Work Completed
	TOTAL:				24.85		24.85		24.85			

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR												
Name of State Punjab District Amritsar Block Ajnala												
SN	Name of sector /scheme/ project	Block	Village	Year of Commencement of Scheme	Approved Outlay	Physical target with date for completion	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
	<u>E. SOCIAL SECTOR</u>											
13	Anganwaris, Crèches	Ajnala	Vill Nangal Sohal	2006-07	3.00	31-3-07	3.00	---	3.00	---	100%	Work Completed
14	Cultural Centers / Community Halls/ Dharamshalas/ Panchayat Ghar	Ajnala	Near Primary School, Nawan Pind	2006-07	4.50	31-3-07	4.50	---	4.50	---	100%	Work Completed
15	Cultural Centers / Community Halls/ Dharamshalas/ Panchayat Ghar	Ajnala	Near Primary School, Makowal	2006-07	4.50	31-3-07	4.50	---	4.50	---	100%	Work Completed
16	Cultural Centers / Community Halls/ Dharamshalas/ Panchayat Ghar	Ajnala	Near Primary School, Terri	2006-07	4.50	31-3-07	4.50	---	4.50	---	100%	Work Completed
17	Cultural Centers / Community Halls/ Dharamshalas/ Panchayat Ghar	Ajnala	Vill. Matey Nangal	2006-07	4.50	31-3-07	4.50	---	4.50	---	100%	Work Completed
18	Cultural Centers / Community Halls/ Dharamshalas/ Panchayat Ghar	Ajnala	Vill. Pandori near RamDas	2006-07	4.50	31-3-07	4.50	---	4.50	---	100%	Work Completed
	TOTAL:				25.50		25.50		25.50			

BADP QUARTERLY PROGRESS Report of Distt AMRITSAR

Name of State **Punjab** District **Amritsar** Block **Ajnala**

SN	Name of sector /scheme/ project	Block	Village	Year of Commen cement of Scheme	Approved Outlay	Physical target with date for completi	Expenditure till now (Year-wise)	Exp. during the quarter	Cumulative expenditure during the quarter	Physical Progress		Remarks
										During the quarter in %age	Cumulative up to the quarter in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13
	F. SECURITY											
19	Schemes sponsored by the Border Guarding Forces (i.e. by Armed Forces / CPMFs as the case may be).	Ajnala	BOP Shahpur	2006-07	7.20	31-3-07	7.20	---	7.20	---	100%	Work Completed
	TOTAL:				7.20	–	7.20	---	7.20			
	BLOCK TOTAL:				72.44		72.44	---	72.44			