

Border Area Development Programme (BADP) 2007-08													
District Gurdaspur PROGRESS (Physical & Financial) REPORT For the Quarter Ending 30/09/2009													
SN	Name of Sector/scheme/Project	District	Block	Village	Year of commencement of the scheme	Approved Oulay	Physical Targets with Date for Completion of the work	Expenditure till now (yearwise)	Exp. During the Quarter (Yearwise)	Commulative Expenditure upto the last quarter	Physical Progress		Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	Agricultural and Allied sector												
1	1	Cleaning of Kools (Minor Irrigation Works)	Gurdaspur	Bamial	Khojki Chack	2007-08	2.85	30/09/2008	2.85	2.85	0	100	
2	2	Desilting/ Excavation of Village Pond	Gurdaspur	Bamial	Chack Amir	2007-08	2.00		2.00	2.00	0	50	
	Education Sector									0.00			
3	1	Const. of room of Govt. Pry. School	Gurdaspur	Bamial	Muthi	2007-08	1.00	30/09/2008	1.00	1.00	0	40	
4	2	Const. of Two rooms at Govt. Middle School	Gurdaspur	Bamial	Ballotar	2007-08	1.00	30/09/2008	1.00	1.00	0	100	
5	3	Repair of room of Govt. Pry. School	Gurdaspur	Bamial	Dhanwal	2007-08	1.00	30/09/2008	1.00	1.00	0	60	
6	4	Cosnt. Of one room at Govt. Primary School	Gurdaspur	Bamial	Kotli Jawahar	2007-08	1.00	30/09/2008	1.00	1.00	0	0	
	Infrastructure Sector									0.00			
7	1	Promotion of sports Adventure & sports activities	Gurdaspur	Bamial	Bamial	2007-08	1.50	30/09/2008	1.50	1.50	0	100	
8	2	Completion of link road from BOP Khojki chak to Bamial FWD in area of 171 Bn BSF- distance of 03 Kms	Gurdaspur	Bamial	Khojkipur	2007-08	4.27	30/09/2008	4.27	4.27	0	100	
9	3	Const. of Outer Way (Phirni)	Gurdaspur	Bamial	Khojki Chack	2007-08	2.00	30/09/2008	2.00	2.00	0	100	
10	4	Const. of Outer Way (Phirni)	Gurdaspur	Bamial	Chack Amir	2007-08	1.00	30/09/2008	1.00	1.00	0	100	
11	5	Const. of Disposal Drain	Gurdaspur	Bamial	Bamial	2007-08	2.00	30/09/2008	2.00	2.00	0	0	

Border Area Development Programme (BADP) 2007-08														
District Gurdaspur PROGRESS (Physical & Financial) REPORT For the Quarter Ending 30/09/2009														
SN	Name of Sector/scheme/Project	District	Block	Village	Year of commencement of the scheme	Approved Oulay	Physical Targets with Date for Completion of the work	Expenditure till now (yearwise)	Exp. During the Quarter (Yearwise)	Commulative Expenditure upto the last quarter	Physical Progress		Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
12	6	Const. of Culvert	Gurdaspur	Bamial	Sarrota	2007-08	1.00	30/09/2008	0.00	1.00	1.00	0	0	
13	7	Provision of Disposal Drain	Gurdaspur	Bamial	Dhinda	2007-08	1.00	30/09/2008	1.00		1.00	0	100	
		Social Sector								0.00				
14	1	Const. of SC Janj Ghar	Gurdaspur	Bamial	Palah	2007-08	1.00	30/09/2008	1.00		1.00	0	100	
		TOTAL					22.62		21.62	1.00	22.62			
		Agricultural and Allied sector						30/09/2008						
15	1	Retaining wall of pond	Gurdaspur	DB Nanak	Khode Banger	2007-08	1.00	30/09/2008	1.00		1.00	0	0	
16	2	Const. Of sports stadium	Gurdaspur	DB Nanak	Singhpur	2007-08	6.00	30/09/2008	6.00		6.00	0	0	
17	3	Retaining wall of pond	Gurdaspur	DB Nanak	Jorian Khurd	2007-08	4.27	30/09/2008	4.27		4.27	0	0	
18	4	Retaining wall of pond	Gurdaspur	DB Nanak	Chainewal	2007-08	3.00	30/09/2008	3.00		3.00	0	0	
19	5	Retaining wall of pond	Gurdaspur	DB Nanak	Basant Kot	2007-08	3.00	30/09/2008	3.00		3.00	0	0	
		Education Sector												
20	1	Const. of Govt. Primary School Room	Gurdaspur	DB Nanak	Nangal	2007-08	1.00	30/09/2008	1.00		1.00	0	0	
		Health Sector												
21	1	Provision of X-Ray Machine	Gurdaspur	DB Nanak	Dera Baba Nanak	2007-08	3.00	30/09/2008	2.03	0.97	3.00	68	68	
22	2	Provision of X-Ray Plant	Gurdaspur	DB Nanak	Dera Baba Nanak	2007-08	2.00	30/09/2008	0.00	2.00	2.00	0	0	
23	3	Const. of room for X-Ray Plant	Gurdaspur	DB Nanak	Dera Baba Nanak	2007-08	2.88	30/09/2008	0.00	2.88	2.88	0	0	
24	4	Const. of Civil Dispensary Rooms	Gurdaspur	DB Nanak	Fazlabad	2007-08	1.00	30/09/2008	1.00		1.00	0	0	

Border Area Development Programme (BADP) 2007-08													
District Gurdaspur PROGRESS (Physical & Financial) REPORT For the Quarter Ending 30/09/2009													
SN	Name of Sector/scheme/Project	District	Block	Village	Year of commencement of the scheme	Approved Oulay	Physical Targets with Date for Completion of the work	Expenditure till now (yearwise)	Exp. During the Quarter (Yearwise)	Commulative Expenditure upto the last quarter	Physical Progress		Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	Infrastructure Sector												
25	1 Installation solar light Railway station to Bus stand	Gurdaspur	DB Nanak	Dera Baba Nanak	2007-08	4.00	30/09/2008	4.00		4.00	0	0	
26	2 Sports Stadium	Gurdaspur	DB Nanak	Chak Mehma	2007-08	4.00	30/09/2008	3.00	1.00	4.00	0	0	
27	3 Const. of way to Bapu Amar Singh Dera	Gurdaspur	DB Nanak	Ror Khaira	2007-08	1.00	30/09/2008	1.00		1.00	0	0	
28	4 Const. of way	Gurdaspur	DB Nanak	Akarpura	2007-08	1.00	30/09/2008	1.00		1.00	0	0	
29	5 Link road in area of BOP Chanduwadala under 49 Bn BSF - Distance of 250 Mtrs	Gurdaspur	DB Nanak	Chandu Wadala	2007-08	3.45	30/09/2008	3.45		3.45	0	100	
30	6 Link road in area of BOP Metla under 49 BN BSF- distance of 1000 mtrs	Gurdaspur	DB Nanak	Metla	2007-08	9.79	30/09/2008	9.79		9.79	0	100	
31	7 Const. of Way from village to Ramal wali road	Gurdaspur	DB Nanak	Sangtuwal	2007-08	2.10	30/09/2008	2.10		2.10	0	0	
32	8 Const. of 2 Ways from main road to the H/o Kulwant Singh and other to the H/o Karnail Singh	Gurdaspur	DB Nanak	Thetherke Vada	2007-08	2.53	30/09/2008	2.53		2.53	0	0	
33	9 Const. of 2 pucca roads	Gurdaspur	DB Nanak	Mehma Chack	2007-08	9.02	30/09/2008	9.02		9.02	0	0	
34	10 Const. of Way to the H/o Satnam Singh and Pargat Singh	Gurdaspur	DB Nanak	Mehmachack	2007-08	1.16	30/09/2008	1.16		1.16	0	0	
35	11 Const. of Way from The Main Road to the H/o Saroop Singh S/o Bahadur Singh	Gurdaspur	DB Nanak	Jiwan Nangal	2007-08	0.56	30/09/2008	0.56		0.56	0	0	
36	12 Const of 4 Ways of vill. Deras	Gurdaspur	DB Nanak	Chainewal	2007-08	6.28	30/09/2008	6.28		6.28	0	0	

Border Area Development Programme (BADP) 2007-08														
District Gurdaspur PROGRESS (Physical & Financial) REPORT For the Quarter Ending 30/09/2009														
SN	Name of Sector/scheme/Project	District	Block	Village	Year of commencement of the scheme	Approved Oulay	Physical Targets with Date for Completion of the work	Expenditure till now (yearwise)	Exp. During the Quarter (Yearwise)	Commulative Expenditure upto the last quarter	Physical Progress		Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
37	13	Const. of 6 Ways of vill. Deras	Gurdaspur	DB Nanak	Dhillwan	2007-08	7.98	30/09/2008	7.98		7.98	0	0	
38	14	Const. of 4 Ways of vill. Deras	Gurdaspur	DB Nanak	Rauwal	2007-08	16.51	30/09/2008	16.51		16.51	0	0	
		Social Sector						30/09/2008			0.00			
39	16	Const. of Library	Gurdaspur	DB Nanak	Nangal	2007-08	1.00	30/09/2008	1.00		1.00	0	0	
		TOTAL					97.53		90.68	6.85	97.53			
		Agricultural and Allied sector												
40	1	Desiling & retaining wall of pond	Gurdaspur	Dinanagar	Miani Jhabelan	2007-08	1.68	30/09/2008	1.68		1.68	100	100	
		Infrastructure Sector						30/09/2008						
41	1	Completion of existing water supply pumps	Gurdaspur	Dinanagar	Dodwan	2007-08	3.47	30/09/2008	3.47		3.47	0	0	
42	2	Completion of existing water supply pumps	Gurdaspur	Dinanagar	Chaunta	2007-08	6.63	30/09/2008	6.53	0.10	6.63	0	30	
43	3	Completion of existing water supply pumps	Gurdaspur	Dinanagar	Bhola	2007-08	1.58	30/09/2008	1.58		1.58	0	66	
44	4	Providing and Installing Deep Bore Well	Gurdaspur	Dinanagar	Jago Chak Tanda, (abadi vill.Jhabkara)	2007-08	3.90	30/09/2008	3.90		3.90	0	35	
45	5	Providing and Installing Deep Bore Well	Gurdaspur	Dinanagar	Bharial (PC)	2007-08	3.40	30/09/2008	3.38	0.02	3.40	0	10	
46	6	Providing and Installing Deep Bore Well	Gurdaspur	Dinanagar	Toor	2007-08	3.40	30/09/2008	3.34	0.06	3.40	0	10	
47	7	Providing and Installing Deep Bore Well	Gurdaspur	Dinanagar	Chhib Raipur (PC)	2007-08	3.40	30/09/2008	3.40		3.40	0	10	

Border Area Development Programme (BADP) 2007-08														
District Gurdaspur PROGRESS (Physical & Financial) REPORT For the Quarter Ending 30/09/2009														
SN	Name of Sector/scheme/Project	District	Block	Village	Year of commencement of the scheme	Approved Outlay	Physical Targets with Date for Completion of the work	Expenditure till now (yearwise)	Exp. During the Quarter (Yearwise)	Commulative Expenditure upto the last quarter	Physical Progress		Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
48	8	Providing and Installing Deep Bore Well	Gurdaspur	Dinanagar	Mami chak Ranga	2007-08	3.40	30/09/2008	3.40		3.40	0	10	
49	9	Providing and Installing Deep Bore Well	Gurdaspur	Dinanagar	Munanwali	2007-08	3.97	30/09/2008	3.80	0.17	3.97	52	52	
50	10	Providing and Installing Deep Bore Well	Gurdaspur	Dinanagar	Jhandechak	2007-08	3.97	30/09/2008	3.97		3.97	0	46	
51	11	Panchayatghar	Gurdaspur	Dinanagar	Mami Chakranga	2007-08	1.50	30/09/2008	0.00		1.50	0	0	
		TOTAL					40.30		0.00		38.45	0.35	40.30	
		Infrastructure Sector												
52	1	Installation of Solar lights	Gurdaspur	Dorangla	Kothe Maiithi	2007-08	1.00	30/09/2008	1.00		1.00	0	0	
53	2	Restoring stud No. 6 U/S of X-Spur RD 19600 in Chauntra complex on left side of river Ravi	Gurdaspur	Dorangla	Chauntra	2007-08	5.50	30/09/2008	5.50		5.50	0	0	
54	3	Link road of BOP Thakurpur of 171 BN BSF-distance of 500 Mtrs	Gurdaspur	Dorangla	Thakurpur	2007-08	4.80	30/09/2008	4.80		4.80	97	100	
55	4	Completion of existing water supply pumps	Gurdaspur	Dorangla	Majithi	2007-08	5.54	30/09/2008	5.54		5.54	0	0	
56	5	Providing and Installing Deep Bore Well	Gurdaspur	Dorangla	Chauntra	2007-08	3.44	30/09/2008	3.44		3.44	0	40	
57	6	Providing and Installing Deep Bore Well	Gurdaspur	Dorangla	Ucha Dhakala	2007-08	4.04	30/09/2008	4.04		4.04	53	53	
58	7	Providing and Installing Deep Bore Well	Gurdaspur	Dorangla	Chakri	2007-08	3.44	30/09/2008	3.44		3.44	0	0	
59	8	Providing and Installing Deep Bore Well	Gurdaspur	Dorangla	Tajpur	2007-08	3.44	30/09/2008	3.44		3.44	0	27	

(Rs in lac)

Border Area Development Programme (BADP) 2007-08													
District Gurdaspur PROGRESS (Physical & Financial) REPORT For the Quarter Ending 30/09/2009													
SN	Name of Sector/scheme/Project	District	Block	Village	Year of commencement of the scheme	Approved Oulay	Physical Targets with Date for Completion of the work	Expenditure till now (yearwise)	Exp. During the Quarter (Yearwise)	Commulative Expenditure upto the last quarter	Physical Progress		Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	Social Sector						30/09/2008			0.00			
60	1	Community cente	Gurdaspur	Dorangla	Niwan Dhakala	2007-08	1.50	30/09/2008	1.50	1.50	0	0	
61	2	Const. of Community Centre	Gurdaspur	Dorangla	Bhulla	2007-08	4.89	30/09/2008	4.89	4.89	0	0	
		TOTAL					37.59			37.59			
	Education Sector												
62	1	Boundry wall of School ground	Gurdaspur	Gurdaspur	Tatle	2007-08	2.00	30/09/2008	2.00	2.00	0	0	
	Health Sector							30/09/2008		0.00			
63	1	Community Health Centre	Gurdaspur	Gurdaspur	Ghrala	2007-08	4.73	30/09/2008	4.73	4.73	0	26	
	Infrastructure Sector							30/09/2008		0.00			
64	1	Additional Const. of Stadium	Gurdaspur	Gurdaspur	Babbahali	2007-08	8.50	30/09/2008	8.50	8.50	0	0	
65	2	Installation of Solar Lights	Gurdaspur	Gurdaspur	Babbahali	2007-08	5.00	30/09/2008	5.00	5.00	0	0	
66	3	Const. of Way to village adadies	Gurdaspur	Gurdaspur	Babbahali	2007-08	2.00	30/09/2008	2.00	2.00	0	0	
67	4	Addition in water supply	Gurdaspur	Gurdaspur	Nabipur	2007-08	2.00	30/09/2008	2.00	2.00	0	0	
68	5	Way to abadi Captain Pritam Singh	Gurdaspur	Gurdaspur	Hayat Nagar	2007-08	1.00	30/09/2008	1.00	1.00	0	0	
69	6	Installation of Solar Lights	Gurdaspur	Gurdaspur	Talibpur	2007-08	3.00	30/09/2008	3.00	3.00	0	0	
70	7	Sullage water	Gurdaspur	Gurdaspur	Balagan	2007-08	2.00	30/09/2008	2.00	2.00	0	0	
71	8	Installation of Solar Lights	Gurdaspur	Gurdaspur	Purana Shala	2007-08	2.00	30/09/2008	2.00	2.00	0	0	

Border Area Development Programme (BADP) 2007-08														
District Gurdaspur PROGRESS (Physical & Financial) REPORT For the Quarter Ending 30/09/2009														
SN	Name of Sector/scheme/Project	District	Block	Village	Year of commencement of the scheme	Approved Oulay	Physical Targets with Date for Completion of the work	Expenditure till now (yearwise)	Exp. During the Quarter (Yearwise)	Commulative Expenditure upto the last quarter	Physical Progress		Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
85	1	Desilting of pond and its retaiing wall	Gurdaspur	Kalanaur	Bopa Rai	2007-08	1.00	30/09/2008	1.00		1.00	0	0	
	2	Retaining wall of pond	Gurdaspur	Kalanaur	Mir Kachana	2007-08	2.49	30/09/2008	2.00	0.49	2.49	0	0	
	Infrastructure Sector													
86	1	Retaining wall of pond	Gurdaspur	Kalanaur	Deol	2007-08	1.00	30/09/2008	1.00		1.00	0	0	
87	2	Installation of solar lights	Gurdaspur	Kalanaur	Bopa Rai	2007-08	1.00	30/09/2008	1.00		1.00	0	0	
88	3	Disposal of Sullage Water	Gurdaspur	Kalanaur	Dehriwal Kiran	2007-08	4.00	30/09/2008	4.00		4.00	0	0	
89	4	Cost. Of Drain for Disposal	Gurdaspur	Kalanaur	Chikri	2007-08	2.00	30/09/2008	2.00		2.00	0	0	
90	5	Const. of Outfall Drain	Gurdaspur	Kalanaur	Rosse	2007-08	4.00	30/09/2008	4.00		4.00	0	0	
91	6	Const. of Drain for Disposal of Sullage Water	Gurdaspur	Kalanaur	Dalelpur	2007-08	3.00	30/09/2008	3.00		3.00	100	100	
92	7	Const. of Nallah	Gurdaspur	Kalanaur	Rura	2007-08	2.00	30/09/2008	2.00		2.00	0	0	
93	8	Const. of Nallah around the Village	Gurdaspur	Kalanaur	Kukkar	2007-08	2.00	30/09/2008	2.00		2.00	0	0	
94	9	Const. of Disposal Drain	Gurdaspur	Kalanaur	Gaddian	2007-08	1.36	30/09/2008	1.36		1.36	0	0	
95	10	Const. of Way around the Village Abadi	Gurdaspur	Kalanaur	Rudiana	2007-08	8.00	30/09/2008	0.00	8.00	8.00	0	0	
96	11	Const. of Bridge on Kiran Nallah	Gurdaspur	Kalanaur	Manepur	2007-08	5.00	30/09/2008	0.00	5.00	5.00	0	0	

Border Area Development Programme (BADP) 2007-08													
District Gurdaspur PROGRESS (Physical & Financial) REPORT For the Quarter Ending 30/09/2009													
SN	Name of Sector/scheme/Project	District	Block	Village	Year of commencement of the scheme	Approved Oulay	Physical Targets with Date for Completion of the work	Expenditure till now (yearwise)	Exp. During the Quarter (Yearwise)	Commulative Expenditure upto the last quarter	Physical Progress		Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
97	12	Const. of Link Road from main Road to ink Road via Master Saroop Singh House	Gurdaspur	Kalanaur	Bhikhariwal	2007-08	3.00	30/09/2008	3.00	3.00	68	100	
98	13	Const. of Link Road from Bikhariwal to bakshiwai Link Road along Culverts	Gurdaspur	Kalanaur	Bakshiwai	2007-08	10.00	30/09/2008	10.00	10.00	52	100	
		Social Sector											
99	1	Const. of community Centre	Gurdaspur	Kalanaur	Wadala Banger	2007-08	6.50	30/09/2008	6.50	6.50	0	0	
		TOTAL					56.35		42.86	13.49	56.35		
		Agricultural and Allied sector											
100	1	Retaining wall of pond	Gurdaspur	NJ Singh	Basau Barwan	2007-08	1.00	30/09/2008	1.00	1.00	0	0	
101	2	Retaining wall of pond	Gurdaspur	NJ Singh	Ramkalwan	2007-08	1.50	30/09/2008	1.50	1.50	100	100	
102	3	Cleaning of Pond	Gurdaspur	NJ Singh	Taragarh	2007-08	2.50	30/09/2008	2.50	2.50	0	100	
103	4	Const. of Retaining wall	Gurdaspur	NJ Singh	Begowal - Taragarh Road	2007-08	1.00	30/09/2008	1.00	1.00	0	100	
104	5	Cleaning of Kools (Minor Irrigation Scheme)	Gurdaspur	NJ Singh	Taloor	2007-08	6.71	30/09/2008	6.71	6.71	0	45	
105	6	Cleaning of Kools (Minor Irrigation Scheme)	Gurdaspur	NJ Singh	Naroli	2007-08	3.00	30/09/2008	3.00	3.00	0	100	
		Education Sector						30/09/2008		0.00			

Border Area Development Programme (BADP) 2007-08														
District Gurdaspur PROGRESS (Physical & Financial) REPORT For the Quarter Ending 30/09/2009														
SN	Name of Sector/scheme/Project	District	Block	Village	Year of commencement of the scheme	Approved Oulay	Physical Targets with Date for Completion of the work	Expenditure till now (yearwise)	Exp. During the Quarter (Yearwise)	Commulative Expenditure upto the last quarter	Physical Progress		Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
106	1	Const. of two rooms of Govt. Middle School	Gurdaspur	NJ Singh	Sehowra Kalan	2007-08	2.00	30/09/2008	2.00		2.00	0	100	
107	2	Const. of one room for Govt. Primary School	Gurdaspur	NJ Singh	Majra	2007-08	1.00	30/09/2008	1.00		1.00	0	100	
108	3	Const. of boundry wall for Govt. Primary	Gurdaspur	NJ Singh	Haibat Pindi	2007-08	1.00	30/09/2008	1.00		1.00	0	100	
109	4	Const. of one room for for Govt. Pri. School	Gurdaspur	NJ Singh	Kiri Khurd	2007-08	1.00	30/09/2008	1.00		1.00	0	100	
110	5	Const. of one room for Govt. Primary School	Gurdaspur	NJ Singh	Pakho Chack	2007-08	1.00	30/09/2008	1.00		1.00	0	100	
111	6	const. of B/wall of Govt. Primary School	Gurdaspur	NJ Singh	Jhela Amda Gurdaspur	2007-08	1.50	30/09/2008	1.50		1.50	0	0	
112	7	Const. of one room for GPS Saharanpur	Gurdaspur	NJ Singh	Saharanpur	2007-08	1.00	30/09/2008	1.00		1.00	0	100	
113	8	Const. of one Room at Govt. Primary School	Gurdaspur	NJ Singh	Lassian	2007-08	1.00	30/09/2008	1.00		1.00	0	0	
		Health Sector						30/09/2008			0.00			
114	1	Const. of Boundarywall /Earthfilling work of Mini PHC	Gurdaspur	NJ Singh	Raipur Kathlour	2007-08	3.00	30/09/2008	3.00		3.00	0	83	
		Infrastructure Sector						30/09/2008			0.00			
115	1	Constructing armoured spur opposite village Makhanpur to save C-Land and village abadies of village Makhanpur on L/s of River Ujh	Gurdaspur	NJ Singh	Makhanpur	2007-08	11.35	30/09/2008	11.35		11.35	0	0	

Border Area Development Programme (BADP) 2007-08														
District Gurdaspur PROGRESS (Physical & Financial) REPORT For the Quarter Ending 30/09/2009														
SN	Name of Sector/scheme/Project	District	Block	Village	Year of commencement of the scheme	Approved Oulay	Physical Targets with Date for Completion of the work	Expenditure till now (yearwise)	Exp. During the Quarter (Yearwise)	Commulative Expenditure upto the last quarter	Physical Progress		Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
116	2	Const. Of culverts on drains	Gurdaspur	NJ Singh	Naroli	2007-08	2.80	30/09/2008	2.80		2.80	0	100	
117	3	Prov. Of Solar light for vill Rattangarh	Gurdaspur	NJ Singh	Rattangarh	2007-08	3.00	30/09/2008	3.00		3.00	0	100	
118	4	Prov. Of Solar light for vill Phoolpur	Gurdaspur	NJ Singh	Phoolpur	2007-08	2.50	30/09/2008	2.50		2.50	0	100	
119	5	Replating on right side of River Ujj opp. Village Kajle to save the cultivated land of the areas	Gurdaspur	NJ Singh	Kajle	2007-08	7.00	30/09/2008	7.00		7.00	0	0	
120	6	Providing Low level revetment and crated slow pitching with launching apron for the safety of C- Land of village Makhanpur on left side of Ujh River D/s of work under constuction	Gurdaspur	NJ Singh	Makhanpur	2007-08	22.27	30/09/2008	22.27		22.27	0	0	
121	7	Const. Of Vented pipe causeway over a Nullah crossing border track in between BOP Jaitpur and Paharipur under 171 Bn BSF	Gurdaspur	NJ Singh	Jaitpur	2007-08	20.47	30/09/2008	20.47		20.47	0	0	
							97.60		97.60					
		GRAND TOTAL					427.72		404.53	21.69	427.72			