

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
A	<b>Education Sector</b>												
1	Construction of Boundary Wall of Pri.School	Ferozepur	Ferozepur	Dulchi ke	2009-10	2.00	3 Month	1.90	0.10	2.00	5.00%	100.00%	Gram Panchayat
2	Construction of Boundary Wall of Pri.School	Ferozepur	Ferozepur	Ali ke	2009-10	1.50	3 Month	1.50	0.00	1.50	0.00%	100.00%	Gram Panchayat
3	Construction of Boundary Wall of Pri.School	Ferozepur	Ferozepur	Dula Singh Wala	2009-10	1.50	3 Month	0.75	0.15	0.90	10.00%	60.00%	Gram Panchayat
4	Pri.School Bulding	Ferozepur	Ferozepur	Mehma	2009-10	3.24	3 Month	1.62	0.88	2.50	27.16%	77.16%	Gram Panchayat
5	Repair of Pri.School	Ferozepur	Ferozepur	Beghu Mahu	2009-10	1.00	3 Month	0.90	0.10	1.00	10.00%	100.00%	Gram Panchayat
6	Repair of Pri.School	Ferozepur	Ferozepur	Fattu Wala	2009-10	0.50	3 Month	0.25	0.00	0.25	0.00%	50.00%	Gram Panchayat
7	Repair of Pri.School	Ferozepur	Ferozepur	Lakha Bhedi	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
8	Repair of Pri.School	Ferozepur	Ferozepur	Jhoke Harihar	2009-10	1.50	3 Month	1.50	0.00	1.50	0.00%	100.00%	Gram Panchayat
9	Pri.School Play Ground	Ferozepur	Ferozepur	Dulle Wala	2009-10	0.50	3 Month	0.25	0.00	0.25	0.00%	50.00%	Gram Panchayat
10	Pri.School Boundary Wall	Ferozepur	Ferozepur	Habib Wala	2009-10	1.50	3 Month	1.20	0.30	1.50	20.00%	100.00%	Gram Panchayat
11	Repair of Pri.School	Ferozepur	Ferozepur	Mahalam	2009-10	1.50	3 Month	1.50	0.00	1.50	0.00%	100.00%	Gram Panchayat
12	Repair of Pri.School	Ferozepur	Ferozepur	Bukan Khan Wala	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
13	Repair of High.School	Ferozepur	Ferozepur	Nurpur Sethan	2009-10	2.08	3 Month	1.50	0.58	2.08	27.88%	100.00%	Gram Panchayat
	<b>Total(Education Sector)</b>					<b>18.82</b>		<b>14.87</b>	<b>2.11</b>	<b>16.98</b>	<b>1.00</b>	<b>11.37</b>	
D	<b>INFRASTRUCTURE.</b>												

**Border Area Development Programme (BADP) for the year 2009-10**

(Rs in Lac)

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	L/R Ansal -Gill to Ansal-Armanpura Road	Ferozepur	Ferozepur	Ferozepur	2009-10	13.00	6Months	6.50	6.50	13.00	50.00%	100.00%	Xen Provl.Division PWD B&R Rr,Fzr
2	Stg.Of Various Link roads in Housing Board Rental Colony.	Ferozepur	Ferozepur	Ferozepur	2009-10	17.00	6Months	8.50	8.50	17.00	50.00%	100.00%	Xen Provl.Division PWD B&R Rr,Fzr
3	Construction of Foot Path in Shahdeed Udham Singh Market	Ferozepur	Ferozepur	Ferozepur	2009-10	7.00	6 Month	7.00	0.00	7.00	0.00%	100.00%	XEN.P.R.Firozpur.
4	Construction of Foot Path Town Hall	Ferozepur	Ferozepur	Ferozepur	2009-10	6.45	6 Month	6.45	0.00	6.45	0.00%	100.00%	XEN.P.R.Firozpur.
5	Installation of Deep Hand Pump	Ferozepur	Ferozepur	B.Nizamdin	2009-10	2.00	3 Month	2.00	0.00	2.00	0.00%	100.00%	Gram Panchayat
6	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Usman Wala	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
7	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Bandala	2009-10	2.00	3 Month	1.00	1.00	2.00	50.00%	100.00%	Gram Panchayat
8	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Gaindher	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
9	Installation of Deep Hand Pump	Ferozepur	Ferozepur	B.Ram Lal	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
10	Installation of Deep Hand Pump	Ferozepur	Ferozepur	B.Bhane Wali	2009-10	1.75	3 Month	1.75	0.00	1.75	0.00%	100.00%	Gram Panchayat
11	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Gatti Rajo ke	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
12	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Madhre	2009-10	1.25	3 Month	1.25	0.00	1.25	0.00%	100.00%	Gram Panchayat
13	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Hussaini Wala work Shop	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
14	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Khundar Gatti	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
15	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Suba Kahan Chand	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
16	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Bare ke	2009-10	1.25	3 Month	0.63	0.62	1.25	49.60%	100.00%	Gram Panchayat
17	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Habib ke	2009-10	1.00	3 Month	0.50	0.50	1.00	50.00%	100.00%	Gram Panchayat

**Border Area Development Programme (BADP) for the year 2009-10**

(Rs in Lac)

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
18	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Machiwara-104	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
19	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Palla Megha	2009-10	1.75	3 Month	1.75	0.00	1.75	0.00%	100.00%	Gram Panchayat
20	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Sodhe Wala	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
21	Installation of Deep Hand Pump	Ferozepur	Ferozepur	B.Pritam Singh	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
22	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Langiana	2009-10	1.50	3 Month	1.50	0.00	1.50	0.00%	100.00%	Gram Panchayat
23	Installation of Deep Hand Pump	Ferozepur	Ferozepur	B.Wakilan Wali	2009-10	1.50	3 Month	1.00	0.50	1.50	33.33%	100.00%	Gram Panchayat
24	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Daultpura	2009-10	1.50	3 Month	1.50	0.00	1.50	0.00%	100.00%	Gram Panchayat
25	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Assal	2009-10	1.00	3 Month	0.50	0.50	1.00	50.00%	100.00%	Gram Panchayat
26	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Nawan Pind	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
27	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Pir Ismil Khan	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
28	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Bhadru	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
29	Installation of Deep Hand Pump	Ferozepur	Ferozepur	B.Ahame Wali	2009-10	1.00	3 Month	0.50	0.00	0.50	0.00%	50.00%	Gram Panchayat
30	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Maste ke	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
31	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Katora	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
32	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Sanda Mauja	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
33	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Haste ke	2009-10	1.50	3 Month	1.50	0.00	1.50	0.00%	100.00%	Gram Panchayat
34	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Khilchi Jadid	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
35	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Khichi Qudim	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

Name of District: Ferozepur													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
36	Installation of Deep Hand Pump	Ferozepur	Ferozepur	Basti Gurbachan Singh	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
37	Installation of Deep Hand Pump	Ferozepur	Ferozepur	B.Habib ke	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
38	Purchasing of Boat ( 2 Nos)	Ferozepur	Ferozepur	Dulchi ke	2009-10	6.00	6 Month	5.50	0.50	6.00	8.33%	100.00%	Gram Panchayat
39	Drinking Water (Deep Hand Pump )	Ferozepur	Ferozepur	Beghu Mahu	2009-10	0.50	3 Month	0.25	0.25	0.50	50.00%	100.00%	Gram Panchayat
40	Sports Stadiam	Ferozepur	Ferozepur	Dhira Patra	2009-10	2.00	3 Month	1.00	1.00	2.00	50.00%	100.00%	Gram Panchayat
41	Drinking Water (Deep Hand Pump )	Ferozepur	Ferozepur	Gamme Wala	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
42	Drinking Water (Deep Hand Pump )	Ferozepur	Ferozepur	Nasira Khilchi	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
43	Drinking Water (Deep Hand Pump )	Ferozepur	Ferozepur	Saide Ke Ruhela	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
44	Drinking Water (Deep Hand Pump )	Ferozepur	Ferozepur	Dulle Wala	2009-10	0.50	3 Month	0.25	0.25	0.50	50.00%	100.00%	Gram Panchayat
45	Dalit Colony App.Road Brick paving on edge	Ferozepur	Ferozepur	Hassan Dhut	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
46	Drinking Water (Deep Hand Pump )	Ferozepur	Ferozepur	Narung ke Syal	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
47	Bus Que Shelter	Ferozepur	Ferozepur	Tega Singh wala	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
48	Drinking Water (Deep Hand Pump )	Ferozepur	Ferozepur	Jhoke Harihar	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
49	Drinking Water (Deep Hand Pump )	Ferozepur	Ferozepur	Rukna Mungla	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
	<b>Total (Infrastructure)</b>					<b>99.45</b>		<b>78.83</b>	<b>20.12</b>	<b>98.95</b>	<b>4.91</b>	<b>48.50</b>	
E	<b>Social Sector</b>												
1	Aganwari Center	Ferozepur	Ferozepur	Fattu Wala	2009-10	1.50	3 Month	1.50	0.00	1.50	0.00%	100.00%	Gram Panchayat

**Border Area Development Programme (BADP) for the year 2009-10**

(Rs in Lac)

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	Aganwari Center	Ferozepur	Ferozepur	Nihala Kilcha	2009-10	1.50	3 Month	1.50	0.00	1.50	0.00%	100.00%	Gram Panchayat
3	Construcation of Community Center	Ferozepur	Ferozepur	Attari	2009-10	6.00	3 Month	6.00	0.00	6.00	0.00%	100.00%	Gram Panchayat
4	Construcation of Community Center	Ferozepur	Ferozepur	Bhgawan Pura (Basti Geja Singh)	2009-10	3.50	3 Month	1.75	0.50	2.25	14.29%	64.29%	Gram Panchayat
5	Construcation of Panchayat Ghar	Ferozepur	Ferozepur	Mallu Wala	2009-10	2.00	3 Month	2.00	0.00	2.00	0.00%	100.00%	Gram Panchayat
6	Boundary Wall of Panchayat Ghar	Ferozepur	Ferozepur	Narung ke Syal	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
7	Repair of Dharmshala of Boundary Wall	Ferozepur	Ferozepur	Gamme Wala	2009-10	1.50	3 Month	1.00	0.50	1.50	33.33%	100.00%	Gram Panchayat
8	Boundary Wall of Panchayat Ghar	Ferozepur	Ferozepur	Bhawra Azam Shah	2009-10	2.00	3 Month	1.00	0.00	1.00	0.00%	50.00%	Gram Panchayat
9	Construcation of Panchayat Ghar	Ferozepur	Ferozepur	Jalal Wala	2009-10	2.00	3 Month	1.00	0.00	1.00	0.00%	50.00%	Gram Panchayat
10	Construcation of Dharmshala	Ferozepur	Ferozepur	Narung ke Leli	2009-10	2.00	3 Month	1.50	0.25	1.75	12.50%	87.50%	Gram Panchayat
11	Construcation of Panchayat Ghar	Ferozepur	Ferozepur	Peeru Wala	2009-10	2.00	3 Month	1.50	0.50	2.00	25.00%	100.00%	Gram Panchayat
12	Construcation of Panchayat Ghar	Ferozepur	Ferozepur	Rode Wala	2009-10	2.00	3 Month	1.50	0.50	2.00	25.00%	100.00%	Gram Panchayat
13	Repair of Panchayat Ghar	Ferozepur	Ferozepur	Waghe Wala	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
14	Construcation of Panchayat Ghar	Ferozepur	Ferozepur	Wariam Wala	2009-10	3.00	3 Month	1.50	0.50	2.00	16.67%	66.67%	Gram Panchayat
15	Repair of Dharmshala	Ferozepur	Ferozepur	Bute Wala	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
16	BSF B/W for Panchayat Ghar (length 600 feet)	Ferozepur	Ferozepur	Basti Ram Lal	2009-10	<b>4.30</b>	3 Month	2.15	1.00	3.15	23.26%	73.26%	XEN.P.R.Firozpur.
17	Const of B/Wall Community Center	Ferozepur	Ferozepur	Kutbe Wala	2009-10	2.00	3 Month	1.00	1.00	2.00	50.00%	100.00%	Gram Panchayat
18	Const of Community Center	Ferozepur	Ferozepur	Alle Wala (Pachharian)	2009-10	2.50	3 Month	2.50	0.00	2.50	0.00%	100.00%	Gram Panchayat
	<b>Total (Social Sector)</b>					<b>40.80</b>		<b>30.40</b>	<b>4.75</b>	<b>35.15</b>	<b>2.00</b>	<b>15.92</b>	

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

<b>Name of District: Ferozpur</b>													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	<b>G Security Related</b>												
1	Metal road from road ahead village Gazni Wala to BOP Old Gazniwala	Ferozpur	Ferozpur	Gajjni Wala	2009-10	3.00	3 Month	3.00	0.00	3.00	0.00%	100.00%	Xen.P.W.D (B & R) Prov.Fzr.
2	Pakka road-road extension from BOP Rajmothan to vill raja rai.	Ferozpur	Ferozpur	Raja rai	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Xen.P.W.D (B & R) Prov.Fzr.
3	Metal road from road ahead village Gazni Wala to BOP DRD Nath	Ferozpur	Ferozpur	Gajjni Wala	2009-10	6.00	3 Month	6.00	0.00	6.00	0.00%	100.00%	Xen.P.W.D (B & R) Prov.Fzr.
4	Connectivity of road from vil.old bareke to bop bareke to boarder bareke.	Ferozpur	Ferozpur	Bare ke	2009-10	8.50	6 Month	8.50	0.00	8.50	0.00%	100.00%	Xen.P.W.D (B & R) Prov.Fzr.
5	Pakka road-required esternal bop raja mohtam.	Ferozpur	Ferozpur	Raja mohtam	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	Xen.P.W.D (B & R) Prov.Fzr.
6	R.R.C Bus Stand	Ferozpur	Ferozpur	Tinddi Wala	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	XEN.P.R.Firozpur.
7	R.R.C Bus Stand	Ferozpur	Ferozpur	Rajo ke Gatti	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	XEN.P.R.Firozpur.
8	Open drainage system (6500 feet Long)	Ferozpur	Ferozpur	Pachharian	2009-10	4.50	3 Month	4.50	0.00	4.50	0.00%	100.00%	XEN.P.R.Firozpur.
9	Boundary wall of Govt.Middle school at village Pacchharian (550 feel long)	Ferozpur	Ferozpur	Pachharian	2009-10	1.50	3 Month	1.50	0.00	1.50	0.00%	100.00%	XEN.P.R.Firozpur.
10	Water Supply (drinking ) to both vilage (Pachharian & Jakhrawam ) with over head water tank for 600 villagers	Ferozpur	Ferozpur	Pachharian & Jakhrawam	2009-10	2.50	3 Month	1.25	0.00	1.25	0.00%	50.00%	Xen Water supply & Sanitation Fzr.
11	Link road from vil.Pachharian to Border security fence length 4000 feet & width 10 feet with bricks.	Ferozpur	Ferozpur	Pachharian	2009-10	6.50	3 Month	6.50	0.00	6.50	0.00%	100.00%	Xen.P.W.D (B & R) Prov.Fzr.
12	Water Supply (drinking ) to Over head water Tank for both vill.(vill Basti Ram Lal & Khanke)	Ferozpur	Ferozpur	Pachharian & Jakhrawam	2009-10	2.70	3 Month	2.70	0.00	2.70	0.00%	100.00%	XEN.P.R.Firozpur.

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
13	Const.of Boundary wall / Over brige pond between village Pachharian & Jakhrawam	Ferozepur	Ferozepur	Pachharian & Jakhrawam	2009-10	3.30	3 Month	3.30	0.00	3.30	0.00%	100.00%	XEN.P.R.Firozpur.
14	Link road from village Bsti Ram Lal to border Fence	Ferozepur	Ferozepur	Basti Ram Lal	2009-10	5.20	3 Month	5.20	0.00	5.20	0.00%	100.00%	Xen.P.W.D (B & R) Prov.Fzr.
15	Open drainage system for both villages (Basti Ram Lal & Khanke)	Ferozepur	Ferozepur	Basti Ram Lal & Khane ke	2009-10	3.30	3 Month	1.65	0.00	1.65	0.00%	50.00%	XEN.P.R.Firozpur.
16	Deep Bore well points for const.near fencing gate for providing fresh drinking water to the farmers and troops deployed for securitry	Ferozepur	Ferozepur		2009-10	2.76	3 Month	1.38	0.00	1.38	0.00%	50.00%	Xen Water supply & Sanitation Fzr.
17	Const of Bus Queque Shelter.	Ferozepur	Ferozepur	Jiwan Bhedi	2009-10	1.50	3 Month	1.50	0.00	1.50	0.00%	100.00%	Gram Panchayat
18	Const of B/W over bridge pond between vill. Pachharian & Jakhrawam	Ferozepur	Ferozepur	Pachharian & Jakhrawam	2009-10	3.50	3 Month	3.50	0.00	3.50	0.00%	100.00%	XEN.P.R.Firozpur.
19	Primary health Centre village Tinkiwala	Ferozepur	Ferozepur	Tindiwala	2009-10	8.00	3 Month	8.00	0.00	8.00	0.00%	100.00%	XEN.P.R.Firozpur.
	<b>Total(Security Related)</b>					<b>66.76</b>		<b>62.48</b>	<b>0.00</b>	<b>62.48</b>	<b>0.00</b>	<b>17.50</b>	
	<b>G Total</b>					<b>225.83</b>	<b>0.00</b>	<b>186.58</b>	<b>26.98</b>	<b>213.56</b>	<b>7.91</b>	<b>93.29</b>	
<b>A</b>	<b>Education Sector</b>												
1	Additional Rooms Govt.Pry.school	Ferozepur	Mamdot	Chak Kand shah	2009-10	2.00	3 Month	1.80	0.20	2.00	10.00%	100.00%	Gram Panchayat
2	Additional Rooms Govt.Pry.school	Ferozepur	Mamdot	Faru Wala	2009-10	2.00	3 Month	1.80	0.20	2.00	10.00%	100.00%	Gram Panchayat
3	Additional Rooms Govt.Pry.school	Ferozepur	Mamdot	Tarinda	2009-10	2.48	3 Month	1.24	1.24	2.48	50.00%	100.00%	Gram Panchayat
4	Additional Rooms Govt.Pry.school	Ferozepur	Mamdot	Gatti Matter	2009-10	2.00	3 Month	1.00	1.00	2.00	50.00%	100.00%	Gram Panchayat
5	Additional Rooms Govt.Pry.school	Ferozepur	Mamdot	Sodi Wala	2009-10	2.00	3 Month	1.00	1.00	2.00	50.00%	100.00%	Gram Panchayat

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
6	Additional Rooms Govt.Pry.school	Ferozepur	Mamdot	Jang	2009-10	2.00	3 Month	1.00	1.00	2.00	50.00%	100.00%	Gram Panchayat
7	Additional Rooms Govt.Pry.school	Ferozepur	Mamdot	Lohra Nawab shab	2009-10	2.00	3 Month	1.71	0.29	2.00	14.50%	100.00%	Gram Panchayat
8	Additional Rooms Govt.Pry.school	Ferozepur	Mamdot	Khamba	2009-10	1.5	3 Month	1.28	0.22	1.50	14.67%	100.00%	Gram Panchayat
9	Additional Room Govt.Pry.school	Ferozepur	Mamdot	Chupati	2009-10	1.00	3 Month	0.85	0.15	1.00	15.00%	100.00%	Gram Panchayat
10	Additional Rooms Govt.Pry.school	Ferozepur	Mamdot	Chak mobain hardo dhandi	2009-10	2.00	3 Month	1.71	0.29	2.00	14.50%	100.00%	Gram Panchayat
11	Additional Rooms Govt.Pry.school	Ferozepur	Mamdot	Malsian	2009-10	2.00	3 Month	1.71	0.29	2.00	14.50%	100.00%	Gram Panchayat
12	Additional Rooms Govt.Pry.school	Ferozepur	Mamdot	Chak Madi ke	2009-10	1.50	3 Month	1.28	0.22	1.50	14.67%	100.00%	Gram Panchayat
13	Additional Room Govt.Pry.school	Ferozepur	Mamdot	Chak Shikar gah	2009-10	1.00	3 Month	0.85	0.15	1.00	15.00%	100.00%	Gram Panchayat
14	Additional Room Govt.Pry.school	Ferozepur	Mamdot	Betu Qudim	2009-10	1.00	3 Month	0.75	0.25	1.00	25.00%	100.00%	Gram Panchayat
15	Bondary wal Govt.Pry.school	Ferozepur	Mamdot	Jama Rakhia Hithar	2009-10	2.00	3 Month	1.71	0.29	2.00	14.50%	100.00%	Gram Panchayat
16	Bondary wal Govt.Pry.school	Ferozepur	Mamdot	Rau ke Uttar	2009-10	1.00	3 Month	0.75	0.25	1.00	25.00%	100.00%	Gram Panchayat
17	Bondary wal Govt.Pry.school	Ferozepur	Mamdot	Rahela Hazi Uttar	2009-10	1.00	3 Month	0.75	0.25	1.00	25.00%	100.00%	Gram Panchayat
18	Bondary wal Govt.Pry.school	Ferozepur	Mamdot	Chhaga khurd	2009-10	0.50	3 Month	0.43	0.07	0.50	14.00%	100.00%	Gram Panchayat
19	Bondary wal Govt.Pry.school	Ferozepur	Mamdot	Tibbi Kalan	2009-10	2.00	3 Month	1.71	0.29	2.00	14.50%	100.00%	Gram Panchayat
20	Bondery wal Govt.Pry.school	Ferozepur	Mamdot	Killi	2009-10	2.00	3 Month	1.71	0.29	2.00	14.50%	100.00%	Gram Panchayat
21	Bondary wal Govt.Pry.school	Ferozepur	Mamdot	Saide ke Noal	2009-10	2.50	3 Month	2.14	0.36	2.50	14.40%	100.00%	Gram Panchayat
22	Bondary wal Govt.Pry.school	Ferozepur	Mamdot	Matter Hithar	2009-10	2.00	3 Month	1.71	0.29	2.00	14.50%	100.00%	Gram Panchayat
	<b>Total(Education Sector)</b>					<b>37.48</b>		<b>28.89</b>	<b>8.59</b>	<b>37.48</b>	<b>4.84</b>	<b>22.00</b>	

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
D	<b>InfraStructure Sector</b>												
1	Phirni(0.528km)	Ferozepur	Mamdot	Attu Wala	2009-10	3.00	3 Month	2.49	0.51	3.00	17.00%	100.00%	Gram Panchayat
2	Phirni(0.352km)	Ferozepur	Mamdot	Raja Rai	2009-10	2.00	3 Month	1.71	0.29	2.00	14.50%	100.00%	Gram Panchayat
3	Phirni(0.044km)	Ferozepur	Mamdot	Tara Singh Wala	2009-10	2.50	3 Month	2.14	0.36	2.50	14.40%	100.00%	Gram Panchayat
4	Phirni(0.044km)	Ferozepur	Mamdot	Dod	2009-10	2.50	3 Month	2.14	0.36	2.50	14.40%	100.00%	Gram Panchayat
5	Phirni(0.352km)	Ferozepur	Mamdot	Dila Ram	2009-10	2.00	3 Month	1.71	0.29	2.00	14.50%	100.00%	Gram Panchayat
6	Phirni(0.352km)	Ferozepur	Mamdot	Madi Ke	2009-10	2.00	3 Month	1.71	0.29	2.00	14.50%	100.00%	Gram Panchayat
7	Phirni(0.176km)	Ferozepur	Mamdot	Wadi	2009-10	1.00	3 Month	0.63	0.37	1.00	37.00%	100.00%	Gram Panchayat
8	Phirni(0.352km)	Ferozepur	Mamdot	Butter	2009-10	2.00	3 Month	1.25	0.75	2.00	37.50%	100.00%	Gram Panchayat
9	Phirni(0.3528km)	Ferozepur	Mamdot	Khunder Uttar	2009-10	3.00	3 Month	1.88	1.12	3.00	37.33%	100.00%	Gram Panchayat
10	Phirni(0.352km)	Ferozepur	Mamdot	Tahali Wala	2009-10	2.00	3 Month	1.15	0.85	2.00	42.50%	100.00%	Gram Panchayat
11	Phirni(0.352km)	Ferozepur	Mamdot	Jhoke Tehal Singh	2009-10	2.00	3 Month	1.15	0.85	2.00	42.50%	100.00%	Gram Panchayat
12	Phirni(0.352km)	Ferozepur	Mamdot	Jhoke Mohre	2009-10	2.00	3 Month	1.15	0.85	2.00	42.50%	100.00%	Gram Panchayat
13	Phirni(0.352km)	Ferozepur	Mamdot	Jang	2009-10	2.00	3 Month	1.15	0.85	2.00	42.50%	100.00%	Gram Panchayat
14	Phirni(0.044km)	Ferozepur	Mamdot	Gudder Dhandi	2009-10	2.50	3 Month	1.58	0.92	2.50	36.80%	100.00%	Gram Panchayat
15	Phirni(0.044km)	Ferozepur	Mamdot	Alfu Ke	2009-10	2.50	3 Month	1.56	0.94	2.50	37.60%	100.00%	Gram Panchayat
16	Phirni(0.352km)	Ferozepur	Mamdot	Kot Ganda Singh	2009-10	2.00	3 Month	1.15	0.85	2.00	42.50%	100.00%	Gram Panchayat
17	Bridge Repair	Ferozepur	Mamdot	Sodhi Wala	2009-10	1.00	3 Month	0.63	0.37	1.00	37.00%	100.00%	Gram Panchayat

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
18	Bridge Repair	Ferozepur	Mamdot	Kari kalan	2009-10	2.00	3 Month	1.15	0.85	2.00	42.50%	100.00%	Gram Panchayat
19	Drinking water	Ferozepur	Mamdot	Bettu Qadim	2009-10	0.50	3 Month	0.31	0.19	0.50	38.00%	100.00%	Gram Panchayat
20	Drinking water	Ferozepur	Mamdot	Bhamba Hazzi	2009-10	1.50	3 Month	0.94	0.56	1.50	37.33%	100.00%	Gram Panchayat
21	Drinking water	Ferozepur	Mamdot	Bharoli Bhan	2009-10	1.00	3 Month	0.63	0.37	1.00	37.00%	100.00%	Gram Panchayat
22	Drinking water (deep hanpump)	Ferozepur	Mamdot	Bodal	2009-10	2.50	3 Month	1.56	0.94	2.50	37.60%	100.00%	Gram Panchayat
23	Drinking water (deep hanpump)	Ferozepur	Mamdot	Chak Bhange Wala	2009-10	2.50	3 Month	1.46	1.04	2.50	41.60%	100.00%	Gram Panchayat
24	Drinking water (deep hanpump)	Ferozepur	Mamdot	Chak Ghubai Urf Teran wali	2009-10	1.50	3 Month	0.94	0.56	1.50	37.33%	100.00%	Gram Panchayat
25	Drinking water (deep hanpump)	Ferozepur	Mamdot	Chak Khunder	2009-10	2.00	3 Month	1.25	0.75	2.00	37.50%	100.00%	Gram Panchayat
26	drinking water (deep hanpump)	Ferozepur	Mamdot	Darye ke	2009-10	2.00	3 Month	1.25	0.75	2.00	37.50%	100.00%	Gram Panchayat
27	Drinking water	Ferozepur	Mamdot	Fullarwan	2009-10	1.00	3 Month	0.63	0.37	1.00	37.00%	100.00%	Gram Panchayat
28	Drinking water (deep hanpump)	Ferozepur	Mamdot	Hazara Singh Wala	2009-10	3.00	3 Month	1.88	1.12	3.00	37.33%	100.00%	Gram Panchayat
29	Drinking water	Ferozepur	Mamdot	Jama Rakhia Uttar	2009-10	0.50	3 Month	0.13	0.37	0.50	74.00%	100.00%	Gram Panchayat
30	Drinking water	Ferozepur	Mamdot	Jhoke Nodh Singh	2009-10	1.00	3 Month	0.25	0.75	1.00	75.00%	100.00%	Gram Panchayat
31	Drinking water (deep hanpump)	Ferozepur	Mamdot	Jodhpur	2009-10	2.00	3 Month	0.50	1.50	2.00	75.00%	100.00%	Gram Panchayat
32	Drinking water (deep hanpump)	Ferozepur	Mamdot	Kala Tibba	2009-10	1.50	3 Month	0.38	1.12	1.50	74.67%	100.00%	Gram Panchayat
33	Hanpump	Ferozepur	Mamdot	Kalu Arrian Hithar	2009-10	1.50	3 Month	0.38	1.12	1.50	74.67%	100.00%	Gram Panchayat
34	Drinking water	Ferozepur	Mamdot	Kamaldin Wala	2009-10	1.00	3 Month	0.25	0.75	1.00	75.00%	100.00%	Gram Panchayat
35	Drinking water (deep hanpump)	Ferozepur	Mamdot	Lakha Hazzi	2009-10	1.50	3 Month	0.38	1.12	1.50	74.67%	100.00%	Gram Panchayat

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
36	Drinking water (deep hanpump)	Ferozepur	Mamdot	Lakha Singh Wala Hithar	2009-10	2.50	3 Month	0.63	1.87	2.50	74.80%	100.00%	Gram Panchayat
37	Drinking water	Ferozepur	Mamdot	Lakha Singh Wala Uttar	2009-10	1.00	3 Month	0.25	0.75	1.00	75.00%	100.00%	Gram Panchayat
38	Drinking water	Ferozepur	Mamdot	Mohmad Khan Niyazi	2009-10	0.50	3 Month	0.13	0.37	0.50	74.00%	100.00%	Gram Panchayat
39	Drinking water	Ferozepur	Mamdot	Peer Khan Shekh	2009-10	1.00	3 Month	0.25	0.75	1.00	75.00%	100.00%	Gram Panchayat
40	Drinking water	Ferozepur	Mamdot	Pojo Ke Hithar	2009-10	0.50	3 Month	0.13	0.37	0.50	74.00%	100.00%	Gram Panchayat
41	Drinking water	Ferozepur	Mamdot	Pojo ke Uttar	2009-10	1.00	3 Month	0.25	0.75	1.00	75.00%	100.00%	Gram Panchayat
42	Constrution Vetenary Dispensay	Ferozepur	Mamdot	Rahime Ke Uttar	2009-10	1.50	3 Month	0.38	1.12	1.50	74.67%	100.00%	Gram Panchayat
43	Constrution Civil Dispensay	Ferozepur	Mamdot	Rahime Ke Uttar	2009-10	1.50	3 Month	0.38	1.12	1.50	74.67%	100.00%	Gram Panchayat
44	Drinking water	Ferozepur	Mamdot	Sadardin Wala	2009-10	1.50	3 Month	0.38	1.12	1.50	74.67%	100.00%	Gram Panchayat
	<b>Total Infrastructure</b>					<b>75.50</b>		<b>42.23</b>	<b>33.27</b>	<b>75.50</b>			
	<b>G Security Related</b>												
46	200 mtrs bricks works on Khachcha track with drainage from village Masta gatti to BSF fance gate NO.203/1 in Oposite of BP No. 204/5 under Area of BOP Masta Gatti	Ferozepur	Mamdot	Mastagatti	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	
47	Brick Soling from road head of BOP Joginder.	Ferozepur	Mamdot	BOP Joginder	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	
48	Pitch road from village Kalu rai to BS Fence gate no 199 approx length 07 Kms	Ferozepur	Mamdot	Kalu Rai	2009-10	4.00	3 Month	4.00	0.00	4.00	0.00%	100.00%	

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
49	Road from B.s fence gate no 202 to exit grewal road between BOP Gattihayat and Gate No 199	Ferozepur	Mamdot	BOP Gattihayat	2009-10	2.00	3 Month	2.00	0.00	2.00	0.00%	100.00%	
50	Pacca road vill.Jama raja hithar of appro.1.8 kms	Ferozepur	Mamdot	Jama Raja Hithar	2009-10	10.00	3 Month	10.00	0.00	10.00	0.00%	100.00%	XEN.P.R.Firozpur.
51	Bus Stop with waiting Shed.	Ferozepur	Mamdot	Jama Raja Hithar	2009-10	3.00	3 Month	1.00	1.00	2.00	33.33%	66.67%	XEN.P.R.Firozpur.
52	Urinal shed	Ferozepur	Mamdot	Raja rai	2009-10	0.60	3 Month	0.60	0.00	0.60	0.00%	100.00%	
53	Brick road from mamdot Mandi GHS road BOP Joginder	Ferozepur	Mamdot	BOP Joginder	2009-10	1.00	3 Month	1.00	0.00	1.00	0.00%	100.00%	
54	Urinal Toilet block	Ferozepur	Mamdot	H.S Wala	2009-10	3.00	3 Month	3.00	0.00	3.00	0.00%	100.00%	
55	Urinal Toilet block	Ferozepur	Mamdot	L.s wala	2009-10	3.00	3 Month	3.00	0.00	3.00	0.00%	100.00%	
56	Const of Phirni (C.C)	Ferozepur	Mamdot	Mamdot Uttar	2009-10	14.64	3 Month	14.64	0.00	14.64	0.00%	100.00%	15
	<b>Total (Security Related)</b>					<b>43.24</b>		<b>41.24</b>	<b>1.00</b>	<b>42.24</b>	<b>0.33</b>	<b>10.67</b>	
E	<b>Social Sector</b>												
1	Panchayat Ghar	Ferozepur	Mamdot	Lodhran	2009-10	1.50	3 Month	0.94	0.56	1.50	37.33%	100.00%	Gram Panchayat
2	Panchayat Ghar	Ferozepur	Mamdot	Chak Ghabai Urf Tangan	2009-10	1.50	3 Month	0.94	0.56	1.50	37.33%	100.00%	Gram Panchayat
3	Anganwari center	Ferozepur	Mamdot	Chak mobail Hardo Dhandi	2009-10	2.00	3 Month	1.25	0.75	2.00	37.50%	100.00%	Gram Panchayat
	<b>Total (Social Sector)</b>	Ferozepur	Mamdot			<b>5.00</b>		<b>3.13</b>	<b>1.87</b>	<b>5.00</b>			5
C	<b>Agriculture Sector</b>												
1	Irrigation Khalls	Ferozepur	Mamdot	Gatti Masta No 2	2009-10	0.50	3 Month	0.31	0.19	0.50	38.00%	100.00%	Gram Panchayat

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	Irrigation Khalls	Ferozepur	Mamdot	Hussain Shah Wala	2009-10	1.00	3 Month	0.63	0.37	1.00	37.00%	100.00%	Gram Panchayat
3	Irrigation Khalls	Ferozepur	Mamdot	Kakkar	2009-10	2.00	3 Month	1.24	0.76	2.00	38.00%	100.00%	Gram Panchayat
4	Irrigation Khalls	Ferozepur	Mamdot	Kalu Arain Hithar	2009-10	0.50	3 Month	0.31	0.19	0.50	38.00%	100.00%	Gram Panchayat
5	Irrigation Khalls	Ferozepur	Mamdot	Lakhmeer Ke Uttar	2009-10	1.00	3 Month	0.63	0.37	1.00	37.00%	100.00%	<b>Gram Panchayat</b>
6	Irrigation Khalls	Ferozepur	Mamdot	Mallha Rahime Ke Hither	2009-10	1.50	3 Month	0.94	0.56	1.50	37.33%	100.00%	Gram Panchayat
7	Irrigation Khalls	Ferozepur	Mamdot	Mohmad Khan Niyazi	2009-10	0.50	3 Month	0.31	0.19	0.50	38.00%	100.00%	Gram Panchayat
8	Irrigation Khalls	Ferozepur	Mamdot	Pojo Ke Uttar	2009-10	1.00	3 Month	0.63	0.37	1.00	37.00%	100.00%	Gram Panchayat
9	Irrigation Khalls	Ferozepur	Mamdot	Chhange Khurd	2009-10	0.50	3 Month	0.31	0.19	0.50	38.00%	100.00%	Gram Panchayat
	<b>Total (Agriculture Sector)</b>					<b>8.50</b>		<b>5.31</b>	<b>3.19</b>	<b>8.50</b>	<b>3.38</b>	<b>9.00</b>	
	<b>Total (Mamdot)</b>					<b>169.72</b>		<b>120.80</b>	<b>47.92</b>	<b>168.72</b>	<b>28.23%</b>	<b>99.41%</b>	
<b>A</b>	<b>Education Sector</b>												
1	Room & Varanda of School Building	FZR	GHS	Boor Wala	2009-10	2.50	6 Month	1.90	0.10	2.00	4.00%	80.00%	Gram Panchayat
2	Room & Varanda of School Building	FZR	GHS	Mothan Wala	2009-10	3.00	6 Month	2.73	0.00	2.73	0.00%	91.00%	Gram Panchayat
3	Room & Varanda of School Building	FZR	GHS	Haddi Wala	2009-10	2.00	6 Month	1.82	0.00	1.82	0.00%	91.00%	Gram Panchayat
4	Room & Varanda of School Building	FZR	GHS	Nidhanan	2009-10	2.00	6 Month	1.82	0.18	2.00	9.00%	100.00%	Gram Panchayat
5	Room & Varanda of School Building	FZR	GHS	Basti gobindgarh	2009-10	2.00	6 Month	1.82	0.18	2.00	9.00%	100.00%	Gram Panchayat
6	Room & Varanda of School Building	FZR	GHS	Basti Nijjar	2009-10	2.00	6 Month	1.82	0.00	1.82	0.00%	91.00%	Gram Panchayat

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozpur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
7	Room & Varanda of School Building	FZR	GHS	Gatti Ajaib singh	2009-10	2.00	6 Month	1.82	0.18	2.00	9.00%	100.00%	Gram Panchayat
8	Room & Varanda of School Building	FZR	GHS	Chugga	2009-10	2.00	6 Month	1.82	0.00	1.82	0.00%	91.00%	Gram Panchayat
9	Room & Varanda of School Building	FZR	GHS	Rukna Kasim	2009-10	2.00	6 Month	1.82	0.08	1.90	4.00%	95.00%	Gram Panchayat
10	B/W of School	FZR	GHS	Dhani sham Singh Wala	2009-10	1.50	6 Month	1.35	0.00	1.35	0.00%	90.00%	Gram Panchayat
11	B/W of School	FZR	GHS	Chhanga Rai Uttar(Dhani Santa Singh)	2009-10	2.00	6 Month	1.82	0.18	2.00	9.00%	100.00%	Gram Panchayat
	<b>Total(Education Sector)</b>					<b>23.00</b>		<b>20.54</b>	<b>0.90</b>	<b>21.44</b>	<b>3.91%</b>	<b>93.22%</b>	
<b>B</b>	<b>Agriculture Sector</b>												
1	New Pacca Khal	FZR	GHS	Mahanta Wala	2009-10	3.00	6 Month	2.73	0.27	3.00	9.00%	100.00%	Gram Panchayat
2	New Pacca Khal RD 28950 Left Kale Wala Minor	Ferozpur	GHS	Ghanga Khurd	2009-10	3.00	6 Month	2.40	0.30	2.70	10.00%	90.00%	E.O.P.S
3	New Pacca Khal RD 61030 Left Nizam Wah Minor	Ferozpur	GHS	Jhugge Telia	2009-10	2.00	6 Month	2.00	0.00	2.00	0.00%	100.00%	E.O.P.S
4	New Pacca Khal RD 9325 Left Faiz Wah Minor	FZR	GHS	Chak Swah Wala	2009-10	2.00	6 Month	1.82	0.08	1.90	4.00%	95.00%	Gram Panchayat
	<b>Total (Agriculture Sector)</b>				<b>2009-10</b>	<b>10.00</b>		<b>8.95</b>	<b>0.65</b>	<b>9.60</b>	<b>0.23</b>	<b>3.85</b>	
<b>D</b>	<b>Infrastructure Sector</b>												
1	Water Supply Pipe Line	FZR	GHS	Basti Sarup Singh Wala	2009-10	3.00	6 Month	2.73	0.27	3.00	9.00%	100.00%	Gram Panchayat
2	Water Supply Pipe Line	FZR	GHS	Dulle Ke Nathu Wala	2009-10	2.00	6 Month	1.82	0.00	1.82	0.00%	91.00%	Gram Panchayat
3	Water Supply Pipe Line	FZR	GHS	Kuttagarh Bhata	2009-10	2.00	6 Month	1.82	0.18	2.00	9.00%	100.00%	Gram Panchayat
4	Water Supply Pipe Line	FZR	GHS	Basti Jowai Singh Wala	2009-10	2.00	6 Month	1.83	0.07	1.90	3.50%	95.00%	Gram Panchayat

**Border Area Development Programme (BADP) for the year 2009-10**

(Rs in Lac)

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
5	Water Supply Pipe Line	FZR	GHS	Ghanga Khurd	2009-10	4.64	6 Month	4.22	0.00	4.22	0.00%	90.95%	Gram Panchayat
6	Water Supply Pipe Line	FZR	GHS	Chugha	2009-10	1.00	6 Month	0.91	0.00	0.91	0.00%	91.00%	Gram Panchayat
7	Water Supply Pipe Line & R.O. System	FZR	GHS	Moti Wala	2009-10	4.00	6 Month	3.64	0.06	3.70	1.50%	92.50%	Gram Panchayat
8	Water Supply Pipe Line & R.O. System	FZR	GHS	Chak Jamal garh	2009-10	2.00	6 Month	1.82	0.18	2.00	9.00%	100.00%	Gram Panchayat
9	Water Supply Pipe Line & R.O. System	FZR	GHS	Panje Ke Uttar	2009-10	2.00	6 Month	1.82	0.00	1.82	0.00%	91.00%	Gram Panchayat
10	Water Supply Pipe Line & R.O. System	FZR	GHS	Boghi Wala	2009-10	2.00	6 Month	1.82	0.00	1.82	0.00%	91.00%	Gram Panchayat
11	Const. Of village road	FZR	GHS	Pindi	2009-10	1.50	6 Month	1.36	0.00	1.36	0.00%	90.67%	Gram Panchayat
12	Const of road to Panchayat Ghar	FZR	GHS	Amir Khas	2009-10	2.00	6 Month	2.00	0.00	2.00	0.00%	100.00%	Gram Panchayat
13	Const. Of road to School	FZR	GHS	Sekhnan	2009-10	1.50	6 Month	1.50	0.00	1.50	0.00%	100.00%	XEN.P.R.Firozpur.
14	Const. Of road to School	FZR	GHS	Megha Panj Granhi	2009-10	2.00	6 Month	1.82	0.00	1.82	0.00%	91.00%	Gram Panchayat
15	Const. Of road to School	FZR	GHS	Guddar Panj Granhi	2009-10	2.00	6 Month	1.82	0.18	2.00	9.00%	100.00%	Gram Panchayat
16	Const. Of road to Community Hall	FZR	GHS	Kohar Singh Wala	2009-10	4.00	6 Month	3.64	0.26	3.90	6.50%	97.50%	Gram Panchayat
17	Const. Of road to School	FZR	GHS	Thara Singh Wala	2009-10	3.00	6 Month	2.73	0.00	2.73	0.00%	91.00%	Gram Panchayat
18	Const. Of road to Main road	FZR	GHS	Tillu Arain	2009-10	1.00	6 Month	0.85	0.15	1.00	15.00%	100.00%	Gram Panchayat
19	Const. Of road to School	FZR	GHS	Sh. Bhagat singh nagar	2009-10	5.00	6 Month	4.20	0.30	4.50	6.00%	90.00%	XEN.P.R.Firozpur.
20	Const. Of road to Phirni	FZR	GHS	Mare Kalan	2009-10	2.00	6 Month	1.82	0.00	1.82	0.00%	91.00%	Gram Panchayat
21	Const. Of road to Phirni	FZR	GHS	Bula Rai Uttar	2009-10	2.00	6 Month	1.82	0.18	2.00	9.00%	100.00%	Gram Panchayat
22	Const. Of road to Phirni	FZR	GHS	Rukna kasim	2009-10	2.00	6 Month	1.82	0.00	1.82	0.00%	91.00%	Gram Panchayat

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
23	Const. Of road to Phirni	FZR	GHS	Chak Nidhanan	2009-10	2.00	6 Month	1.82	0.18	2.00	9.00%	100.00%	Gram Panchayat
24	Const. Of road to Phirni	FZR	GHS	Nau Bahiram Sher Singh Wala	2009-10	2.00	6 Month	1.82	0.18	2.00	9.00%	100.00%	Gram Panchayat
25	Const. Of road to School	FZR	GHS	Gamu Wala	2009-10	1.00	6 Month	0.91	0.09	1.00	9.00%	100.00%	Gram Panchayat
26	Const. Of road to Panchayat Ghar	FZR	GHS	Basti Gyan Singh	2009-10	5.00	6 Month	5.00	0.00	5.00	0.00%	100.00%	XEN.P.R.Firozpur.
27	Const. Of road from Jhandu Wala to Baler ke Hasil	FZR	GHS	Baler ke Hasil	2009-10	2.00	6 Month	1.82	0.18	2.00	9.00%	100.00%	Gram Panchayat
28	Const. Of road to Basti	FZR	GHS	Basti Bohrian	2009-10	2.00	6 Month	1.82	0.18	2.00	9.00%	100.00%	Gram Panchayat
29	Const. Of road to School	FZR	GHS	Mahmood khane Ke	2009-10	2.00	6 Month	1.74	0.16	1.90	8.00%	95.00%	XEN.P.R.Firozpur.
30	Approach road Chhanga Rai Hithar to Chandi Wala	FZR	GHS	Chhanga Rai Hithar	2009-10	3.00	6 Month	2.73	0.27	3.00	9.00%	100.00%	Gram Panchayat
31	Phirni Govt. Primary School to Sujwar Singh House	FZR	GHS	Swaya Rai Uttar	2009-10	5.00	7 Month	4.55	0.45	5.00	9.00%	100.00%	Gram Panchayat
	<b>Total(Infrastructure)</b>					<b>76.64</b>		<b>70.02</b>	<b>3.52</b>	<b>73.54</b>	<b>4.59%</b>	<b>95.96%</b>	
<b>D</b>	<b>Social Sector(Infrastructure Sector)</b>												
1	Dharamshala	FZR	GHS	Panje Ke Uttar	2009-10	2.40	6 Month	2.10	0.15	2.25	6.25%	93.75%	Gram Panchayat
	<b>Total</b>					<b>2.40</b>		<b>2.10</b>	<b>0.15</b>	<b>2.25</b>	<b>0.06</b>	<b>0.94</b>	
<b>B</b>	<b>Health Sector</b>												
1	Repair of Civil Dispencery	FZR	GHS	Jeevan Araian	2009-10	2.00	6 Month	1.82	0.08	1.90	4.00%	95.00%	Gram Panchayat
	<b>Total (Health Sector)</b>					<b>2.00</b>		<b>1.82</b>	<b>0.08</b>	<b>1.90</b>	<b>0.04</b>	<b>0.95</b>	

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	<b>Total (GHS)</b>					<b>114.04</b>		<b>103.43</b>	<b>5.30</b>	<b>108.73</b>	<b>4.65%</b>	<b>95.34%</b>	
<b>A</b>	<b>Education Sector</b>												
1	Room & Varanda of Govt. Elementary School	Ferozepur	Jalalabad	Chak Araian Wala	2009-10	2.00	6 Month	1.00	1.00	2.00	50.00%	100.00%	Gram Panchayat
2	Repair of Govt. Elementary School	Ferozepur	Jalalabad	Hauz Gandar	2009-10	1.00	6 Month	0.25	0.75	1.00	75.00%	100.00%	Gram Panchayat
3	Repair & Const. Of Room of Govt. Elementary School	Ferozepur	Jalalabad	Ladhau Ka Mandi	2009-10	2.00	6 Month	1.00	0.00	1.00	0.00%	50.00%	Gram Panchayat
4	Repair & Const. Of Room of Govt. Elementary School	Ferozepur	Jalalabad	Fatehgarh	2009-10	2.00	6 Month	1.00	0.00	1.00	0.00%	50.00%	Gram Panchayat
5	Const. Of Room & Boundry wall of Govt. High School	Ferozepur	Jalalabad	Kirian Wala	2009-10	2.00	6 Month	1.50	0.50	2.00	25.00%	100.00%	Gram Panchayat
	<b>Total (Education Sector)</b>					<b>9.00</b>		<b>4.75</b>	<b>2.25</b>	<b>7.00</b>			
<b>C</b>	<b>Agriculture Sector</b>												
1	Repair of Vet.Hospital	Ferozepur	Jalalabad	Kirian Wala	2009-10	2.00	6 Month	1.00	1.00	2.00	50.00%	100.00%	Gram Panchayat
2	Pacca Khal	Ferozepur	Jalalabad	Jhugge Tek Singh	2009-10	7.00	6 Month	7.00	0.00	7.00	0.00%	100.00%	Gram Panchayat
3	Pacca Khal	Ferozepur	Jalalabad	Dhani Resham Singh	2009-10	4.00	6 Month	3.00	1.00	4.00	25.00%	100.00%	Gram Panchayat
4	Pacca Khal Mogha No. 27862	Ferozepur	Jalalabad	Hauz Gandar	2009-10	1.00	6 Month	1.00	0.00	1.00	0.00%	100.00%	Gram Panchayat
	<b>Total (Agriculture Sector)</b>				<b>2009-10</b>	<b>14.00</b>		<b>12.00</b>	<b>2.00</b>	<b>14.00</b>	<b>14.29%</b>	<b>100.00%</b>	
<b>D</b>	<b>Infrastructure Sector</b>												
1	Road from Simre Wala to Dhani Bachan Singh(.75 Km)	Ferozepur	Jalalabad	Simre Wala	2009-10	12.00	6 Month	6.00	3.00	9.00	25.00%	75.00%	XEN B&R Const. Div.1,FZR

**Border Area Development Programme (BADP) for the year 2009-10**

(Rs in Lac)

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	Street light	Ferozepur	Jalalabad	Ghubaya	2009-10	2.50	6 Month	1.00	1.50	2.50	60.00%	100.00%	Gram Panchayat
3	Const. of Bridge	Ferozepur	Jalalabad	Pacca Kale Wala	2009-10	0.50	6 Month	0.50	0.00	0.50	0.00%	100.00%	XEN.P.R.Firozpur.
4	Phirni	Ferozepur	Jalalabad	Chak Kabar Wala	2009-10	2.00	6 Month	0.50	0.50	1.00	25.00%	50.00%	Gram Panchayat
5	Phirni	Ferozepur	Jalalabad	Sukhera Bodla	2009-10	1.50	6 Month	0.38	1.12	1.50	74.67%	100.00%	Gram Panchayat
6	Phirni	Ferozepur	Jalalabad	Sh. Udham Singh Nagar	2009-10	1.50	6 Month	0.38	1.12	1.50	74.67%	100.00%	Gram Panchayat
7	Phirni	Ferozepur	Jalalabad	Chhota Tiwana	2009-10	1.50	6 Month	0.38	1.12	1.50	74.67%	100.00%	Gram Panchayat
8	Bus Stand	Ferozepur	Jalalabad	Ch Rohi Wala	2009-10	1.50	6 Month	0.38	0.42	0.80	28.00%	53.33%	Gram Panchayat
9	Phirni	Ferozepur	Jalalabad	Bare Wala	2009-10	1.50	6 Month	0.38	1.12	1.50	74.67%	100.00%	Gram Panchayat
10	Const. of Shed	Ferozepur	Jalalabad	Basti Baba Sarup Dass	2009-10	2.00	6 Month	0.50	1.50	2.00	75.00%	100.00%	Gram Panchayat
11	Phirni	Ferozepur	Jalalabad	Jhugge Lal singh	2009-10	1.50	6 Month	0.38	1.12	1.50	74.67%	100.00%	Gram Panchayat
12	Phirni	Ferozepur	Jalalabad	Jafra Dibbi Pura	2009-10	2.00	6 Month	0.50	1.50	2.00	75.00%	100.00%	Gram Panchayat
13	Phirni	Ferozepur	Jalalabad	Singhe Wala	2009-10	1.00	6 Month	0.25	0.75	1.00	75.00%	100.00%	Gram Panchayat
14	Road from Ladhu Wala Hithar to Jhugge Tek Singh (1.85 km)	Ferozepur	Jalalabad	Ladhu Wala Hithar	2009-10	29.53	6 Month	15.00	6.50	21.50	22.01%	72.81%	XEN B&R Const. Div.1,FZR
15	Road from Chak Janisar to Basti Joga Singh (.45 km)	Ferozepur	Jalalabad	Ch Janisar	2009-10	7.50	6 Month	3.75	2.40	6.15	32.00%	82.00%	XEN B&R Const. Div.1,FZR
16	Road from Chak Janisar to Basti Balraj Singh (.55 km)	Ferozepur	Jalalabad	Ch Janisar	2009-10	8.50	6 Month	4.25	2.10	6.35	24.71%	74.71%	XEN B&R Const. Div.1,FZR
17	Const. Of Hall	Ferozepur	Jalalabad	Basti Baba Sarup Dass	2009-10	2.00	6 Month	0.50	0.30	0.80	15.00%	40.00%	Gram Panchayat
18	Street light	Ferozepur	Jalalabad	Jamal Ke	2009-10	2.00	6 Month	0.50	1.50	2.00	75.00%	100.00%	Gram Panchayat

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
19	Sollar Lights	Ferozepur	Jalalabad	Ladhu Ka Mandi	2009-10	2.00	6 Month	0.46	1.54	2.00	77.00%	100.00%	Gram Panchayat
20	Water Supply Pipe line	Ferozepur	Jalalabad	Ghubaya	2009-10	1.00	6 Month	0.25	0.75	1.00	75.00%	100.00%	Gram Panchayat
21	Water Supply Pipe line	Ferozepur	Jalalabad	Chak Ghubaya	2009-10	1.00	6 Month	0.25	0.75	1.00	75.00%	100.00%	Gram Panchayat
22	Water Supply Pipe line	Ferozepur	Jalalabad	Kottu Wala	2009-10	2.00	6 Month	2.00	0.00	2.00	0.00%	100.00%	E.O.P.S
23	Underground pipe for disposal	Ferozepur	Jalalabad	Chak Mohamde Wala	2009-10	1.50	6 Month	1.50	0.00	1.50	0.00%	100.00%	Gram Panchayat
	<b>Total (Infrastructure Sector)</b>				<b>2009-10</b>	<b>88.03</b>		<b>39.99</b>	<b>30.61</b>	<b>70.60</b>	<b>34.77%</b>	<b>80.20%</b>	
<b>D</b>	<b>Social Sector</b>												
1	Panchayat Ghar	Ferozepur	Jalalabad	Alam Ke	2009-10	2.00	6 Month	1.00	1.00	2.00	50.00%	100.00%	Gram Panchayat
2	Panchayat Ghar	Ferozepur	Jalalabad	Chak Sukhera	2009-10	2.00	6 Month	1.00	0.50	1.50	25.00%	75.00%	Gram Panchayat
3	Panchayat Ghar	Ferozepur	Jalalabad	Basti Dilawar Singh	2009-10	1.50	6 Month	0.38	0.38	0.76	25.33%	50.67%	Gram Panchayat
4	Panchayat Ghar	Ferozepur	Jalalabad	Attu Wala	2009-10	2.00	6 Month	1.00	0.20	1.20	10.00%	60.00%	Gram Panchayat
5	Panchayat Ghar	Ferozepur	Jalalabad	Jalalabad Rural	2009-10	2.00	6 Month	0.50	1.50	2.00	75.00%	100.00%	Gram Panchayat
6	Panchayat Ghar	Ferozepur	Jalalabad	Chak Roran Wala	2009-10	2.00	6 Month	2.00	0.00	2.00	0.00%	100.00%	XEN.P.R.Firozpur.
7	Community Hall	Ferozepur	Jalalabad	Jhugge Tek Singh	2009-10	4.00	6 Month	4.00	0.00	4.00	0.00%	100.00%	Gram Panchayat
8	Panchayat Ghar	Ferozepur	Jalalabad	Dhani Fula Singh	2009-10	2.00	6 Month	2.00	0.00	2.00	0.00%	100.00%	Gram Panchayat
	Panchayat Ghar	Ferozepur	Jalalabad	Lakhe Ke Uttar	2009-10	1.45	6 Month	1.00	0.45	1.45	31.03%	100.00%	Gram Panchayat
	<b>Total (Social Sector)</b>					<b>18.95</b>		<b>12.88</b>	<b>4.03</b>	<b>16.91</b>	<b>21.27%</b>	<b>89.23%</b>	
	<b>Total (Jalalabad)</b>					<b>129.98</b>		<b>69.62</b>	<b>38.89</b>	<b>108.51</b>	<b>29.92%</b>	<b>83.48%</b>	

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

Name of District: Ferozepur													
SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
<b>D</b>	<b>Infrastructure</b>												
1	Water Supply	Ferozepur	Fazilka	Bage Wala	2009-10	1.00	3 Months	0.60	0.00	0.60	0.00%	60.00%	Gram Panchayat
2	Water Supply	Ferozepur	Fazilka	Ghatian Wali Bodla	2009-10	3.00	3 Months	1.70	0.50	2.20	16.67%	73.33%	E.O.P.S
3	Zim Room	Ferozepur	Fazilka	Chak Banwala	2009-10	3.00	3 Months	1.80	0.90	2.70	30.00%	90.00%	Gram Panchayat
4	Open Stadium	Ferozepur	Fazilka	Chimne Wala	2009-10	4.00	3 Months	2.10	0.75	2.85	18.75%	71.25%	Gram Panchayat
5	Link Road Abadi Baldev singh	Ferozepur	Fazilka	Chimne Wala	2009-10	1.00	3 Months	0.50	0.00	0.50	0.00%	50.00%	Gram Panchayat
6	Link Road Abadi Harnek singh Jatana	Ferozepur	Fazilka	Chimne Wala	2009-10	1.00	3 Months	0.50	0.00	0.50	0.00%	50.00%	Gram Panchayat
7	Bus Stand	Ferozepur	Fazilka	Chak Kheo Wali	2009-10	1.00	3 Months	0.60	0.30	0.90	30.00%	90.00%	Gram Panchayat
8	Link Road Abadi Sawan	Ferozepur	Fazilka	Shamkhan ka	2009-10	3.00	3 Months	1.70	0.80	2.50	26.67%	83.33%	Gram Panchayat
9	Link Road to Shamshahn Ghat	Ferozepur	Fazilka	Chahla Wali	2009-10	6.00	3 Months	3.50	1.70	5.20	28.33%	86.67%	Gram Panchayat
10	Link Road to Abadi Jaswant Singh	Ferozepur	Fazilka	Bage Wala	2009-10	1.00	3 Months	0.52	0.00	0.52	0.00%	52.00%	Gram Panchayat
11	Open Stadium	Ferozepur	Fazilka	Jorki AndeWali	2009-10	2.50	3 Months	1.45	0.35	1.80	14.00%	72.00%	Gram Panchayat
12	Open Stadium	Ferozepur	Fazilka	Ghatian Wali Jatt	2009-10	2.50	3 Months	1.25	0.85	2.10	34.00%	84.00%	Gram Panchayat
13	Link Road Abadi Sukhjtit singh	Ferozepur	Fazilka	Ghatian Wali Jatt	2009-10	1.50	3 Months	0.75	0.25	1.00	16.67%	66.67%	Gram Panchayat
14	Open Stadium	Ferozepur	Fazilka	Aliana	2009-10	3.00	3 Months	2.00	0.20	2.20	6.67%	73.33%	Gram Panchayat
15	C.C. Flouring	Ferozepur	Fazilka	Islam Wala	2009-10	3.00	3 Months	1.70	0.35	2.05	11.67%	68.33%	Gram Panchayat
16	C.C Flooring Backside School	Ferozepur	Fazilka	Dabwala Kalan	2009-10	3.00	3 Months	1.50	0.25	1.75	8.33%	58.33%	Gram Panchayat
17	C.C Flooring Building Dera Baba Meharshah	Ferozepur	Fazilka	Chak Kheo Wali	2009-10	1.50	3 Months	0.75	0.00	0.75	0.00%	50.00%	Gram Panchayat

**Border Area Development Programme (BADP) for the year 2009-10**

(Rs in Lac)

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
18	Sollar System	Ferozepur	Fazilka	Pakkan	2009-10	2.65	3 Months	1.45	0.00	1.45	0.00%	54.72%	E.O.P.S
19	Sollar System	Ferozepur	Fazilka	Banna Wali	2009-10	2.65	3 Months	1.63	0.00	1.63	0.00%	61.51%	E.O.P.S
20	Sollar System	Ferozepur	Fazilka	Moolian Wali	2009-10	2.65	3 Months	1.53	0.20	1.73	7.55%	65.28%	E.O.P.S
21	Sollar System	Ferozepur	Fazilka	Jhotian Wali	2009-10	2.65	3 Months	1.63	0.30	1.93	11.32%	72.83%	E.O.P.S
22	Sollar System	Ferozepur	Fazilka	Shah Pura	2009-10	2.65	3 Months	1.58	0.50	2.08	18.87%	78.49%	E.O.P.S
23	Sollar System	Ferozepur	Fazilka	Kamal Wala	2009-10	2.65	3 Months	1.63	0.25	1.88	9.43%	70.94%	E.O.P.S
24	Sollar System	Ferozepur	Fazilka	Kandh wala Hazar Kha	2009-10	2.65	3 Months	1.63	0.33	1.96	12.45%	73.96%	E.O.P.S
25	Sollar System	Ferozepur	Fazilka	Khurian Wali	2009-10	2.65	3 Months	1.63	0.20	1.83	7.55%	69.06%	E.O.P.S
26	Sollar System	Ferozepur	Fazilka	Arni Wali	2009-10	2.65	3 Months	1.53	0.52	2.05	19.62%	77.36%	E.O.P.S
27	Sollar System	Ferozepur	Fazilka	Jhuge Kehar Singh	2009-10	2.65	3 Months	1.33	0.50	1.83	18.87%	69.06%	E.O.P.S
28	Sollar System	Ferozepur	Fazilka	DhaniBoota Singh	2009-10	2.65	3 Months	1.33	0.32	1.65	12.08%	62.26%	E.O.P.S
29	Sollar System	Ferozepur	Fazilka	Sajrana	2009-10	2.65	3 Months	1.75	0.50	2.25	18.87%	84.91%	E.O.P.S
30	Sollar System	Ferozepur	Fazilka	Macchi Ram. L. Nagar	2009-10	2.65	3 Months	1.63	0.25	1.88	9.43%	70.94%	E.O.P.S
31	Sollar System	Ferozepur	Fazilka	Puran Patti	2009-10	2.65	3 Months	1.34	0.23	1.57	8.68%	59.25%	E.O.P.S
32	Sollar System	Ferozepur	Fazilka	Singh PUra	2009-10	2.58	3 Months	1.54	0.32	1.86	12.40%	72.09%	E.O.P.S
33	C.C. Floring Ram Singh St.	Ferozepur	Fazilka	Ghatian Wali Bodla	2009-10	2.00	3 Months	1.20	0.30	1.50	15.00%	75.00%	E.O.P.S
34	Water Works Pipe	FZR	Fazilka	Ban Wala Hanwanta	2009-10	4.00	3 Months	2.50	0.50	3.00	12.50%	75.00%	Gram Panchayat
35	C.C. Florring	FZR	Fazilka	Kikkar Wala Roopa	2009-10	5.00	3 Months	3.00	0.20	3.20	4.00%	64.00%	Gram Panchayat

**Border Area Development Programme (BADP) for the year 2009-10**

**(Rs in Lac)**

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
36	C.C. Florring	FZR	Fazilka	Mohar Sona	2009-10	3.00	3 Months	0.90	0.50	1.40	16.67%	46.67%	Gram Panchayat
37	C.C. Florring	FZR	Fazilka	Awa	2009-10	3.00	3 Months	1.80	0.20	2.00	6.67%	66.67%	Gram Panchayat
38	C.C. Florring	FZR	Fazilka	Asaf Wala	2009-10	5.00	3 Months	3.00	0.00	3.00	0.00%	60.00%	Gram Panchayat
39	Draining system	FZR	Fazilka	Jhuge Gulab	2009-10	2.00	3 Months	1.20	0.00	1.20	0.00%	60.00%	Gram Panchayat
40	C.C. Florring	FZR	Fazilka	Pakka Chasti	2009-10	3.00	3 Months	1.90	0.80	2.70	26.67%	90.00%	Gram Panchayat
41	C.C. Florring	FZR	Fazilka	Ghurami	2009-10	4.00	3 Months	2.45	0.00	2.45	0.00%	61.25%	Gram Panchayat
42	C.C. Florring	FZR	Fazilka	Beri Wala	2009-10	2.00	3 Months	1.20	0.00	1.20	0.00%	60.00%	Gram Panchayat
43	C.C. Florring	FZR	Fazilka	Kabool Shah Hithar	2009-10	5.00	3 Months	3.00	1.00	4.00	20.00%	80.00%	Gram Panchayat
44	C.C. Florring	FZR	Fazilka	Churi Wala Chisti	2009-10	10.00	3 Months	5.70	0.86	6.56	8.60%	65.60%	Gram Panchayat
45	Panchyat Ghar	FZR	Fazilka	Mandi Hazoor Singh	2009-10	2.00	3 Months	1.20	0.60	1.80	30.00%	90.00%	Gram Panchayat
46	Culvert on Fzk. Minnor	FZR	Fazilka	Karni Khera	2009-10	2.00	3 Months	1.20	0.30	1.50	15.00%	75.00%	Gram Panchayat
47	C.C. Florring	FZR	Fazilka	Suresh Wala	2009-10	3.00	3 Months	1.80	0.70	2.50	23.33%	83.33%	Gram Panchayat
48	Culvert	Ferozepur	Fazilka	Odian	2009-10	3.00	3 Months	2.10	0.60	2.70	20.00%	90.00%	E.O.P.S
49	Draining system	FZR	Fazilka	Choti Odian	2009-10	3.00	3 Months	1.70	0.00	1.70	0.00%	56.67%	Gram Panchayat
50	C.C. Florring	FZR	Fazilka	Kerian	2009-10	3.00	3 Months	1.50	0.50	2.00	16.67%	66.67%	Gram Panchayat
51	C.C. Florring	FZR	Fazilka	Nawa Mumbe ka	2009-10	3.00	3 Months	1.75	0.25	2.00	8.33%	66.67%	Gram Panchayat
52	C.C. Florring	FZR	Fazilka	Mumbe Ke	2009-10	3.00	3 Months	1.75	0.25	2.00	8.33%	66.67%	Gram Panchayat
53	C.C. Florring	FZR	Fazilka	Bakhu shah	2009-10	2.00	3 Months	1.20	0.60	1.80	30.00%	90.00%	Gram Panchayat

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozpur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
54	Water works pipe Abadi Jeet Singh	FZR	Fazilka	Jorki Kankar Wali	2009-10	1.00	3 Months	0.50	0.00	0.50	0.00%	50.00%	Gram Panchayat
55	C.C. Florring	FZR	Fazilka	Heera Wali	2009-10	3.00	3 Months	1.75	0.00	1.75	0.00%	58.33%	Gram Panchayat
56	Sollar System	FZR	Fazilka	Ram Pura	2009-10	2.00	3 Months	1.00	0.00	1.00	0.00%	50.00%	Gram Panchayat
57	C.C. Florring	FZR	Fazilka	Nawa Salemsah	2009-10	4.31	3 Months	2.81	0.00	2.81	0.00%	65.20%	Gram Panchayat
58	C.C. Florring	FZR	Fazilka	Alamshah	2009-10	6.00	3 Months	3.65	0.00	3.65	0.00%	60.83%	Gram Panchayat
59	Water Course Moga No 5280	Ferozpur	Fazilka	Aahal Bodla	2009-10	3.00	3 Months	1.70	0.00	1.70	0.00%	56.67%	E.O.P.S
	<b>Total (Infrastructure)</b>					<b>171.99</b>		<b>100.44</b>	<b>19.78</b>	<b>120.22</b>	<b>11.50%</b>	<b>69.90%</b>	
<b>E</b>	<b>Social Sector</b>												
1	SC Dharamshala	FZR	Fazilka	Dhani Darya Singh	2009-10	2.00	3 Months	1.20	0.00	1.20	0.00%	60.00%	Gram Panchayat
2	SC Dharamshala	FZR	Fazilka	Salemsah	2009-10	5.00	3 Months	3.00	0.00	3.00	0.00%	60.00%	Gram Panchayat
3	Anganwari Center	FZR	Fazilka	Karian	2009-10	2.00	3 Months	0.00	1.50	1.50	75.00%	75.00%	
	<b>Total (Social Sector)</b>					<b>9.00</b>		<b>4.20</b>	<b>1.50</b>	<b>5.70</b>	<b>16.67%</b>	<b>63.33%</b>	
<b>C</b>	<b>Agriculture Sector</b>												
1	Khal Repair	FZR	Fazilka	Muthian Wali	2009-10	5.00	3 Month	3.00	1.50	4.50	30.00%	90.00%	Gram Panchayat
2	Khal Repair	FZR	Fazilka	Chanan Wala	2009-10	2.00	3 Month	1.20	0.60	1.80	30.00%	90.00%	Gram Panchayat
3	Water Course			Ram Pura	2009-10	3.00	3 Month	1.85	0.85	2.70	28.33%	90.00%	Gram Panchayat
4	Pakka Khal Moga No. 30800	Ferozpur	Fazilka	Odian	2009-10	5.00	3 Month	3.20	0.00	3.20	0.00%	64.00%	E.O.P.S
	<b>Total (Agriculture Sector)</b>					<b>15.00</b>		<b>9.25</b>	<b>2.95</b>	<b>12.20</b>	<b>19.67%</b>	<b>81.33%</b>	

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozpur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
<b>B</b>	<b>Health Sector</b>												
1	Civil Dispensary	FZR	Fazilka	Jand Wala Kharta	2009-10	3.00	3 Months	1.75	0.25	2.00	8.33%	66.67%	Gram Panchayat
	<b>Total (Health)</b>					<b>3.00</b>		<b>1.75</b>	<b>0.25</b>	<b>2.00</b>	<b>8.33%</b>	<b>66.67%</b>	
	<b>Total (Fazilka)</b>					<b>198.99</b>		<b>115.64</b>	<b>24.48</b>	<b>140.12</b>	<b>12.30%</b>	<b>70.42%</b>	
<b>A</b>	<b>Educational Sector</b>												
1	RO System in Govt School	Ferozpur	Khuian Sarwar	Khuian Sarwar	2009-10	0.50	9 Months	0.40	0.10	0.50	20.00%	100.00%	Gram Panchayat
2	Supply of Furniture, Fitting in High School	Ferozpur	Khuian Sarwar	Sappan Wali	2009-10	3.00	9 Months	1.50	1.50	3.00	50.00%	100.00%	P. Sr. Sec. School
3	RO System in School	Ferozpur	Khuian Sarwar	Sappan Wali	2009-10	0.40	9 Months	0.30	0.10	0.40	25.00%	100.00%	P. Sr. Sec. School
4	B/Wall of High School	Ferozpur	Khuian Sarwar	Gidderan Wali	2009-10	2.00	9 Months	0.67	1.33	2.00	66.50%	100.00%	Gram Panchayat
5	B/Wall of High School	Ferozpur	Khuian Sarwar	Hari Pura	2009-10	2.50	9 Months	2.25	0.25	2.50	10.00%	100.00%	Gram Panchayat
6	B/Wall of High School	Ferozpur	Khuian Sarwar	Dharampura	2009-10	1.00	9 Months	0.25	0.25	0.50	25.00%	50.00%	E.O.P.S
7	Examination Hall	Ferozpur	Khuian Sarwar	Ramkot	2009-10	5.00	9 Months	1.67	0.00	1.67	0.00%	33.40%	Gram Panchayat
8	RO System in Govt. High School	Ferozpur	Khuian Sarwar	Azamwala	2009-10	1.00	9 Months	0.70	0.30	1.00	30.00%	100.00%	Gram Panchayat
9	B/Wall of High School	Ferozpur	Khuian Sarwar	Ram Sukhpura	2009-10	1.00	9 Months	0.50	0.25	0.75	25.00%	75.00%	Gram Panchayat
	<b>Total (Education Sector)</b>					<b>16.40</b>		<b>8.24</b>	<b>4.08</b>	<b>12.32</b>	<b>24.88%</b>	<b>75.12%</b>	
<b>B</b>	<b>Health Sector</b>												

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	For Civil Dispensaray building	Ferozepur	Khuian Sarwar	Jandwala Hanuwanta	2009-10	3.00	9 Months	1.50	0.50	2.00	16.67%	66.67%	Gram Panchayat
2	For Civil Dispensaray building	Ferozepur	Khuian Sarwar	Moujgarh	2009-10	0.50	9 Months	0.25	0.00	0.25	0.00%	50.00%	Gram Panchayat
3	Repair of Civil Dispensary	Ferozepur	Khuian Sarwar	Sabuana	2009-10	1.00	9 Months	0.70	0.30	1.00	30.00%	100.00%	Gram Panchayat
<b>Total (Health Sector)</b>						<b>4.50</b>		<b>2.45</b>	<b>0.80</b>	<b>3.25</b>	<b>17.78%</b>	<b>72.22%</b>	
<b>C</b>	<b>Agriculture Sector</b>												
1	Repair of Pakka Khal	Ferozepur	Khuian Sarwar	Achariki	2009-10	0.50	9 Months	0.25	0.00	0.25	0.00%	50.00%	Gram Panchayat
2	M.No. 6600 Tial Mohabat Singh Wali Saakh	Ferozepur	Khuian Sarwar	Achariki	2009-10	1.00	9 Months	0.50	0.00	0.50	0.00%	50.00%	Gram Panchayat
3	Repair of Pakka Khal	Ferozepur	Khuian Sarwar	Panjawa Madal	2009-10	3.00	9 Months	1.50	0.00	1.50	0.00%	50.00%	Gram Panchayat
4	Repair of Pakka Khal M No. 5800 L	Ferozepur	Khuian Sarwar	Khuian Sarwar	2009-10	2.00	9 Months	1.80	0.20	2.00	10.00%	100.00%	Gram Panchayat
5	Khal Repair M No.6404 Hanuman & Sahib Ram Farm	Ferozepur	Khuian Sarwar	PanjKosi	2009-10	1.50	9 Months	0.75	0.00	0.75	0.00%	50.00%	Gram Panchayat
6	Khal Repir New Mogha Brij Lal Kherwa Farm	Ferozepur	Khuian Sarwar	PanjKosi	2009-10	2.00	9 Months	1.00	0.00	1.00	0.00%	50.00%	Gram Panchayat
7	Repair of Pakka Khal M. No. 30700 L Kirpra Ram Farm	Ferozepur	Khuian Sarwar	Killian Wali	2009-10	1.00	9 Months	0.50	0.00	0.50	0.00%	50.00%	Gram Panchayat
8	Repair of Pakka Khal M. No. 30690 L	Ferozepur	Khuian Sarwar	Killian Wali	2009-10	1.00	9 Months	0.50	0.00	0.50	0.00%	50.00%	Gram Panchayat
9	Khal Repair M.No. 89887	Ferozepur	Khuian Sarwar	Toot Wala	2009-10	0.65	9 Months	0.33	0.32	0.65	49.23%	100.00%	Gram Panchayat

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
10	Khal Repair M.No. 65000	Ferozepur	Khuian Sarwar	Toot Wala	2009-10	0.68	9 Months	0.34	0.31	0.65	45.59%	95.59%	Gram Panchayat
11	Khal Repair M.No. 58000 L Sohan Lal Kesra Ram Farm	Ferozepur	Khuian Sarwar	Telu pura	2009-10	1.00	9 Months	0.75	0.25	1.00	25.00%	100.00%	Gram Panchayat
12	Constt. Of Khal of Pond	Ferozepur	Khuian Sarwar	Telu pura	2009-10	1.00	9 Months	0.75	0.25	1.00	25.00%	100.00%	Gram Panchayat
13	Repair of Pakka Khal M. No. 53168 L	Ferozepur	Khuian Sarwar	Telu pura	2009-10	1.00	9 Months	0.49	0.51	1.00	51.00%	100.00%	Gram Panchayat
14	Khal Repair M.No. 20258	Ferozepur	Khuian Sarwar	Dhani Chirag	2009-10	1.50	9 Months	0.50	1.00	1.50	66.67%	100.00%	E.O.P.S
15	Repair of Pakka Khal	Ferozepur	Khuian Sarwar	Diwan Khera	2009-10	2.50	9 Months	0.63	0.25	0.88	10.00%	35.20%	Gram Panchayat
16	Repair of Pakka Khal	Ferozepur	Khuian Sarwar	Dalmir Khera	2009-10	3.00	9 Months	1.00	2.00	3.00	66.67%	100.00%	Gram Panchayat
17	Repair of Pakka Khal M. No. 89750 L	Ferozepur	Khuian Sarwar	Moujgarh	2009-10	0.50	9 Months	0.13	0.00	0.13	0.00%	26.00%	Gram Panchayat
18	Repair of Khal Jai Lal Jajharia to RadheRam Jakhar Farm	Ferozepur	Khuian Sarwar	Moujgarh	2009-10	2.50	9 Months	0.63	0.00	0.63	0.00%	25.20%	Gram Panchayat
19	W/Works Pipe Line W/Works to Bus Stand Khuian Sarwar Mkt.	Ferozepur	Khuian Sarwar	Khuian Sarwar	2009-10	1.00	9 Months	0.50	0.50	1.00	50.00%	100.00%	Gram Panchayat
20	Const. of Pakka Khal	Ferozepur	Khuian Sarwar	Khippan Wali	2009-10	3.00	9 Months	1.50	1.00	2.50	33.33%	83.33%	E.O.P.S
21	Repair of Pakka Khal M. No. CR 26285 Kamal Wala Minor	Ferozepur	Khuian Sarwar	Ramkot	2009-10	3.00	9 Months	0.75	0.00	0.75	0.00%	25.00%	Gram Panchayat
22	Repair of Pakka Khal M.No. 28300 R	Ferozepur	Khuian Sarwar	Dharampura	2009-10	2.00	9 Months	1.80	0.20	2.00	10.00%	100.00%	Gram Panchayat

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
23	Repairing of Pakka Khal 15500 R	Ferozepur	Khuian Sarwar	Kheo Wali Dhab	2009-10	2.00	9 Months	0.80	1.20	2.00	60.00%	100.00%	Gram Panchayat
<b>Total (Agriculture Sector)</b>						<b>37.33</b>		<b>17.70</b>	<b>7.99</b>	<b>25.69</b>	<b>21.40%</b>	<b>68.82%</b>	
<b>D</b>	<b>Infrastructure Sector</b>	Ferozepur	Khuian Sarwar										
1	Pakki Road upto Mandar Singh House	Ferozepur	Khuian Sarwar	Patre Wala	2009-10	3.00	9 Months	0.75	0.25	1.00	8.33%	33.33%	E.O.P.S
2	Metal Road Gurudwara Sahib to Mandir	Ferozepur	Khuian Sarwar	Alamgarh	2009-10	3.00	9 Months	0.75	2.25	3.00	75.00%	100.00%	Gram Panchayat
3	Pakki Sadak Mohar Singh's House Mahinder Kumar etc	Ferozepur	Khuian Sarwar	Azamwala	2009-10	3.51	9 Months	3.00	0.51	3.51	14.53%	100.00%	Gram Panchayat
4	Cement.Concrete. Road from Choudhary Faqir Chand House to Om Parkash Pardhan	Ferozepur	Khuian Sarwar	Nihal khera	2009-10	3.00	9 Months	2.00	0.50	2.50	16.67%	83.33%	Gram Panchayat
5	Pakki Road Nathu Ram Pardhan etc.	Ferozepur	Khuian Sarwar	Dangar Khera	2009-10	3.00	9 Months	0.75	2.25	3.00	75.00%	100.00%	Gram Panchayat
6	Cement .Concrete Main Road	Ferozepur	Khuian Sarwar	Bajidpura Kattian Wali	2009-10	3.00	9 Months	1.00	2.00	3.00	66.67%	100.00%	Gram Panchayat
7	Cement Concrete Main Road	Ferozepur	Khuian Sarwar	Ghallu	2009-10	3.00	9 Months	1.50	0.40	1.90	13.33%	63.33%	Gram Panchayat
8	Matal Road Varinder Kumar Jyani etc.	Ferozepur	Khuian Sarwar	Katehra	2009-10	5.00	9 Months	1.25	0.50	1.75	10.00%	35.00%	Gram Panchayat
9	B/Wall of Water Works	Ferozepur	Khuian Sarwar	Bajidpura Kattian Wali	2009-10	2.00	9 Months	0.50	1.50	2.00	75.00%	100.00%	Gram Panchayat
10	W/Works pipe Line	Ferozepur	Khuian Sarwar	Ram Sukhpura	2009-10	2.00	9 Months	1.80	0.20	2.00	10.00%	100.00%	Gram Panchayat

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozpur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
11	Cement Concrete.from Roop Nagar - Bakain Road to Brij Mohan House	Ferozpur	Khuian Sarwar	Bareka	2009-10	4.00	9 Months	3.50	0.50	4.00	12.50%	100.00%	XEN.P.R.Firozpur.
12	Cement Concrete Road Surjeet Singh Sarpanch House	Ferozpur	Khuian Sarwar	Tillan Wali	2009-10	3.00	9 Months	3.00	0.00	3.00	0.00%	100.00%	XEN.P.R.Firozpur.
13	Cement Concrete Road from Chowk to Raja Ram House	Ferozpur	Khuian Sarwar	Bodi Wala Pitha	2009-10	3.00	9 Months	1.00	2.00	3.00	66.67%	100.00%	Gram Panchayat
14	New Bus Stand	Ferozpur	Khuian Sarwar	Lakhe Wali Dhab	2009-10	1.00	9 Months	0.25	0.00	0.25	0.00%	25.00%	Gram Panchayat
15	W/Works Pipe Line	Ferozpur	Khuian Sarwar	Kallar khera	2009-10	3.50	9 Months	3.15	0.35	3.50	10.00%	100.00%	Gram Panchayat
16	W/Works Pipe Line	Ferozpur	Khuian Sarwar	Usman Khera	2009-10	3.00	9 Months	0.75	2.25	3.00	75.00%	100.00%	Gram Panchayat
17	W/Works Pipe Line of abadi Modan Singh	Ferozpur	Khuian Sarwar	Doulat Pura	2009-10	2.00	9 Months	0.80	1.20	2.00	60.00%	100.00%	Gram Panchayat
18	W/Works Pipe Line of abadi Ram Kumar Godara	Ferozpur	Khuian Sarwar	Doulat Pura	2009-10	1.50	9 Months	1.35	0.15	1.50	10.00%	100.00%	Gram Panchayat
19	W/Works Pipe Line	Ferozpur	Khuian Sarwar	Gidderan Wali	2009-10	1.00	9 Months	0.50	0.50	1.00	50.00%	100.00%	Gram Panchayat
20	W/Works Pipe Line	Ferozpur	Khuian Sarwar	Panni Wala Mahla	2009-10	2.00	9 Months	1.80	0.20	2.00	10.00%	100.00%	Gram Panchayat
21	W/Works Pipe Line	Ferozpur	Khuian Sarwar	Dalmir Khera	2009-10	1.00	9 Months	0.30	0.70	1.00	70.00%	100.00%	Gram Panchayat
22	W/Works pipe Line	Ferozpur	Khuian Sarwar	Bakain Wala	2009-10	2.00	9 Months	1.00	0.50	1.50	25.00%	75.00%	Gram Panchayat
23	W/Works pipe Line	Ferozpur	Khuian Sarwar	Roop Nagar	2009-10	2.00	9 Months	0.80	1.20	2.00	60.00%	100.00%	Gram Panchayat

**QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10**

**Name of District: Ferozepur**

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
24	W/Works pipe Line	Ferozepur	Khuian Sarwar	Sabuana	2009-10	2.50	9 Months	0.63	0.00	0.63	0.00%	25.20%	Gram Panchayat
25	W/Works pipe Line	Ferozepur	Khuian Sarwar	Murad Wala Bhomgarh	2009-10	2.00	9 Months	0.50	1.50	2.00	75.00%	100.00%	Gram Panchayat
26	For Costt. Of Water Digi Near Dera Baba Peer Near Bitumen Plant	Ferozepur	Khuian Sarwar	Bajidpur Kattian Wali	2009-10	1.50	9 Months	0.38	0.00	0.38	0.00%	25.33%	Gram Panchayat
27	Const.of Syhpen on Abul Khurana Drain	Ferozepur	Khuian Sarwar	Jandwala Miran Sangla	2009-10	3.00	9 Months	0.75	0.00	0.75	0.00%	25.00%	Gram Panchayat
<b>Total (Infrastructure)</b>						<b>68.51</b>		<b>33.76</b>	<b>21.41</b>	<b>55.17</b>	<b>31.25%</b>	<b>80.53%</b>	
<b>E</b>	<b>Social Sector</b>												
1	For Cattle Shed	Ferozepur	Khuian Sarwar	Sayad Wala	2009-10	0.50	9 Months	0.13	0.00	0.13	0.00%	26.00%	Gram Panchayat
2	Community Hall for SC	Ferozepur	Khuian Sarwar	Patti Billa	2009-10	3.00	9 Months	0.50	2.50	3.00	83.33%	100.00%	Gram Panchayat
3	Community Hall	Ferozepur	Khuian Sarwar	Sayad Wala	2009-10	2.00	9 Months	0.50	1.50	2.00	75.00%	99.75%	Gram Panchayat
4	Aanganwari Center	Ferozepur	Khuian Sarwar	Sayad Wala	2009-10	3.00	9 Months	1.70	1.30	3.00	43.33%	100.00%	Gram Panchayat
5	Community Hall	Ferozepur	Khuian Sarwar	Chuhri Wala Dhanna	2009-10	3.00	9 Months	0.75	1.25	2.00	41.67%	66.67%	Gram Panchayat
6	Panchayat Ghar	Ferozepur	Khuian Sarwar	KabulShah Khuaban	2009-10	2.00	9 Months	1.80	0.00	1.80	0.00%	90.00%	Gram Panchayat
7	Community Hall Remaing work & B/Wall	Ferozepur	Khuian Sarwar	Khui Khera	2009-10	2.89	9 Months	0.72	1.28	2.00	44.29%	69.20%	Gram Panchayat
<b>Total (Social Sector)</b>						<b>16.39</b>		<b>6.10</b>	<b>7.83</b>	<b>13.93</b>	<b>47.77%</b>	<b>84.96%</b>	

QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30.09.10

Name of District: Ferozepur

SN	Name of the Sector and Schemes/Project	Location			Year of Commencement of the Scheme	Approved outlay of the scheme for current Year	Physical Target for completion of the scheme/ Project/ work	Expenditure till now (year wise)	Expenditure during the quarter	Cumulative expenditure upto the quarter	Physical Progress		Remarks / Executive Agency. (Rs in lacs)
		District	Block	Village							During the quarter in % age	Cumulative upto the quarter in % age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	Total (Khuian Sarwar)					143.13		68.25	42.11	110.36	29.42%	77.10%	
	Grand Total					981.69	0.00	664.32	185.68	850.00			