

Border Area Development Programme (BADP)

BADP- Quarterly Progress (Financial & Physical) Report 2007-08 up to 30/09/2009

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Gandiwind | | | | | | | | |
|---|---|----------|-----------|-----------------|---|--------------------|---------------------------------|-------------------------------------|--------------------------------------|--|----------------------------------|--|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of Commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till Last Quarter | Expenditure during the quarter | Commulative Exp. Upto the quarter | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| A | Education | | | | | | | | | | | | |
| 1 | Primary School Building (Additional Rooms) | TT | Gandiwind | Mianpur | 2007-08 | 5.00 | 31.3.09 | 5.00 | 0.00 | 5.00 | 0 | 100 | - |
| | Total | - | - | - | - | 5.00 | - | 5.00 | 0.00 | 5.00 | 0 | 100 | - |
| B | Health | | | | | | | | | | | | |
| C | Agriculture & Allied Sector | | | | | | | | | | | | |
| 2 | Desilting of Ponds in Villages, Towns & Cities | TT | Gandiwind | Lahian | 2007-08 | 2.00 | 31.3.09 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| 3 | Desilting of Ponds in Villages, Towns & Cities | TT | Gandiwind | Sohal | 2007-08 | 2.00 | 31.3.09 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| 4 | Desilting of Ponds in Villages, Towns & Cities | TT | Gandiwind | Cheema Kalan | 2007-08 | 4.00 | 31.3.09 | 4.00 | 0.00 | 4.00 | 0 | 100 | - |
| 5 | Desilting of Ponds in Villages, Towns & Cities | TT | Gandiwind | Kot Sivian | 2007-08 | 2.00 | 31.3.09 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| 6 | Desilting of Ponds in Villages, Towns & Cities | TT | Gandiwind | Dhala | 2007-08 | 3.00 | 31.3.09 | 0.00 | 3.00 | 3.00 | 100 | 100 | - |
| 7 | Desilting of Ponds in Villages, Towns & Cities | TT | Gandiwind | Kalewal | 2007-08 | 2.00 | 31.3.09 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| 8 | Desilting of Ponds in Villages, Towns & Cities | TT | Gandiwind | Chhirewal | 2007-08 | 4.00 | 31.3.09 | 3.50 | 0.50 | 4.00 | 25 | 100 | - |

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Gandiwind | | | | | | | | |
|---|--|----------|-----------|----------------------|---|--------------------|---------------------------------|-------------------------------------|--------------------------------------|--|----------------------------------|--|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of Commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till Last Quarter | Expenditure during the quarter | Commulative Exp. Upto the quarter | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 9 | Veterinary aid centre, artificial insemination Centres & Breeding Centres. | TT | Gandiwind | Bhakna Kalan | 2007-08 | 1.00 | 31.3.2009 | 1.00 | 0.00 | 1.00 | 0 | 100 | - |
| | Total | - | - | - | - | 20.00 | - | 16.50 | 3.50 | 20.00 | 18 | 100 | - |
| D | Infrastructure | | | | | | | | | | | | |
| 10 | Strengthening of existing roads (Only link roads) | T.T | Gandiwind | Chhina Bidi Chand | 2007-08 | 6.00 | 31.3.2009 | 5.00 | 1.00 | 6.00 | 17 | 100 | - |
| 11 | Strengthening of existing roads (Only link roads) | T.T | Gandiwind | Bharopal | 2007-08 | 1.25 | 31.12.2008 | 1.25 | 0.00 | 1.25 | 0 | 100 | - |
| 12 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | T.T | Gandiwind | BOP Chhina | 2007-08 | 4.32 | 31.3.2009 | 3.50 | 0.82 | 4.32 | 19 | 100 | - |
| 13 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | T.T | Gandiwind | Nesta | 2007-08 | 2.00 | 31.3.2009 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| 14 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | T.T | Gandiwind | Burj-169 | 2007-08 | 2.00 | 31.12.08 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| 15 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | T.T | Gandiwind | Cheema Kalan | 2007-08 | 6.10 | 31.3.2009 | 6.10 | 0.00 | 6.10 | 0 | 100 | - |

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Gandiwind | | | | | | | | |
|---|--|----------|-----------|------------|---|--------------------|---------------------------------|-------------------------------------|--------------------------------------|---|----------------------------------|--|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of Commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till Last Quarter | Expenditure during the quarter | Communi ative Exp. Upto the quarter | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 16 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | T.T | Gandiwind | Hair | 2007-08 | 3.00 | 31.12.08 | 3.00 | 0.00 | 3.00 | 0 | 100 | - |
| 17 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | T.T | Gandiwind | Kasel | 2007-08 | 6.50 | 31.12.08 | 6.50 | 0.00 | 6.50 | 0 | 100 | - |
| 18 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | T.T | Gandiwind | Kot Sivian | 2007-08 | 1.00 | 31.12.08 | 1.00 | 0.00 | 1.00 | 0 | 100 | - |
| 19 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | T.T | Gandiwind | Mohawa | 2007-08 | 2.00 | 31.12.08 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| 20 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | T.T | Gandiwind | Manakpura | 2007-08 | 2.00 | 31.12.08 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| 21 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | T.T | Gandiwind | Ranike | 2007-08 | 3.00 | 31.12.08 | 3.00 | 0.00 | 3.00 | 0 | 100 | - |

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Gandiwind | | | | | | | | |
|---|--|----------|-----------|----------|---|--------------------|---------------------------------|-------------------------------------|--------------------------------------|---|----------------------------------|--|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of Commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till Last Quarter | Expenditure during the quarter | Communi ative Exp. Upto the quarter | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 22 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | T.T | Gandiwind | Sohal | 2007-08 | 2.00 | 31.12.08 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| 23 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | T.T | Gandiwind | Sohal | 2007-08 | 4.00 | 31.12.08 | 4.00 | 0.00 | 4.00 | 0 | 100 | - |
| 24 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | T.T | Gandiwind | Chahal | 2007-08 | 3.00 | 31.12.08 | 3.00 | 0.00 | 3.00 | 0 | 100 | - |
| 25 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | T.T | Gandiwind | Dauke | 2007-08 | 4.00 | 31.3.2009 | 3.00 | 1.00 | 4.00 | 25 | 75 | - |
| 26 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | T.T | Gandiwind | Bharopal | 2007-08 | 4.65 | 31.3.2009 | 0.00 | 4.65 | 4.65 | 100 | 100 | - |
| 27 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | T.T | Gandiwind | Chahal | 2007-08 | 3.00 | 31.12.08 | 3.00 | 0.00 | 3.00 | 0 | 100 | - |

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Gandiwind | | | | | | | | |
|---|---|----------|-----------|---------------------|---|--------------------|---------------------------------|-------------------------------------|--------------------------------------|---|----------------------------------|--|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of Commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till Last Quarter | Expenditure during the quarter | Communi ative Exp. Upto the quarter | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 28 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | T.T | Gandiwind | Chhina Bidi Chand | 2007-08 | 4.00 | 31.12.08 | 4.00 | 0.00 | 4.00 | 0 | 100 | - |
| 29 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | T.T | Gandiwind | Sukarchak | 2007-08 | 2.00 | 31.3.2009 | 0.00 | 2.00 | 2.00 | 100 | 0 | - |
| 30 | Drains & Gutters | T.T | Gandiwind | Cheema Kalan | 2007-08 | 4.00 | 31.12.08 | 4.00 | 0.00 | 4.00 | 0 | 100 | - |
| 31 | Drains & Gutters | T.T | Gandiwind | Dhala | 2007-08 | 5.00 | 31.3.2009 | 0.00 | 5.00 | 5.00 | 100 | 100 | - |
| 32 | Drains & Gutters | T.T | Gandiwind | Dhand | 2007-08 | 4.00 | 31.12.08 | 4.00 | 0.00 | 4.00 | 0 | 100 | - |
| 33 | Drains & Gutters | T.T | Gandiwind | Bir Raja Teia Singh | 2007-08 | 4.50 | 31.3.2009 | 0.00 | 4.50 | 4.50 | 100 | 100 | - |
| 34 | Drains & Gutters | T.T | Gandiwind | Burj-169 | 2007-08 | 3.85 | 31.3.2009 | 3.35 | 0.50 | 3.85 | 13 | 100 | - |
| 35 | Drains & Gutters | T.T | Gandiwind | Kasel | 2007-08 | 2.00 | 31.12.08 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| | Total | - | - | - | - | 89.17 | - | 69.70 | 19.47 | 89.17 | 22.00 | 100.00 | - |
| E | Social | | | | | | | | | | | | |
| 36 | Construction of community Centres | T.T | Gandiwind | Kasel | 2007-08 | 1.50 | 31.12.08 | 1.50 | 0.00 | 1.50 | 0 | 100 | - |
| | Total | - | - | - | - | 1.50 | - | 1.50 | 0.00 | 1.50 | 0 | 100 | - |
| | Grand Total | | | | | 115.67 | | 90.70 | 24.97 | 115.67 | 22 | 100 | |

Border Area Development Programme (BADP)

BADP- Quarterly Progress (Financial & Physical) Report -2007-08 up to 30/09/2009

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Bhikhiwind | | | | | | | | |
|---|--|------------|------------|--------------------|--------------------------------|-----------------|---------------------------|-----------------------------------|--|--|----------------------------|------------------------------------|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till now Last Quarter | Expenditure during the quarter (in lacs) | Commulative Exp.. Upto the quarter (in lacs) | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| A | Education | | | | | | | | | | | | |
| 1 | Primary School Building (Additional Rooms) | Tarn Taran | Bhikhiwind | Mari Samra | 2007-08 | 2.30 | 31.3.08 | 0.00 | 2.30 | 2.30 | 100 | 100 | - |
| 2 | Primary School Building (Additional Rooms) | Tarn Taran | Bhikhiwind | Bhaini Massa Singh | 2007-08 | 1.15 | 31.12.08 | 1.15 | 0.00 | 1.15 | 0 | 100 | - |
| 3 | Development of Play Field | Tarn Taran | Bhikhiwind | Singhpura | 2007-08 | 2.00 | 31.12.08 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| | Total | - | - | - | - | 5.45 | - | 3.15 | 2.30 | 5.45 | 42 | 100 | - |
| B | Health | | | | | | | | | | | | |
| C | Agriculture & Allied Sector | - | - | - | - | - | - | - | - | - | - | - | - |
| 4 | Desilting of Ponds in Villages, Towns & Cities | Tarn Taran | Bhikhiwind | Chung | 2007-08 | 2.00 | 31.12.08 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| 5 | Desilting of Ponds in Villages, Towns & Cities | Tarn Taran | Bhikhiwind | Verum | 2007-08 | 1.76 | 31.12.08 | 1.76 | 0.00 | 1.76 | 0 | 100 | - |
| 6 | Desilting of Ponds in Villages, Towns & Cities | Tarn Taran | Bhikhiwind | Dhun | 2007-08 | 2.00 | 31.12.08 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| 7 | Desilting of Ponds in Villages, Towns & Cities | Tarn Taran | Bhikhiwind | Mugal Chak | 2007-08 | 2.00 | 31.12.08 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| | Total | - | - | - | - | 7.76 | - | 7.76 | 0.00 | 7.76 | 0 | 100 | - |

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Bhikhiwind | | | | | | | | |
|---|---|------------|------------|--------------|--------------------------------|-----------------|---------------------------|-----------------------------------|--|--|----------------------------|------------------------------------|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till now Last Quarter | Expenditure during the quarter (in lacs) | Commulative Exp.. Upto the quarter (in lacs) | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| D | Infrastructure | - | - | - | - | - | - | - | - | - | - | - | - |
| 8 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | Tarn Taran | Bhikhiwind | Sidhwan | 2007-08 | 3.00 | 31.12.08 | 3.00 | 0.00 | 3.00 | 0 | 100 | - |
| 9 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | Tarn Taran | Bhikhiwind | Basrke | 2007-08 | 3.03 | 31.12.08 | 3.03 | 0.00 | 3.03 | 0 | 100 | - |
| 10 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | Tarn Taran | Bhikhiwind | Kazichak | 2007-08 | 1.50 | 31.12.08 | 1.50 | 0.00 | 1.50 | 0 | 100 | - |
| 11 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | Tarn Taran | Bhikhiwind | Sugga | 2007-08 | 3.00 | 31.3.09 | 0.00 | 3.00 | 3.00 | 100 | 100 | - |
| 12 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | Tarn Taran | Bhikhiwind | Mari Kamboke | 2007-08 | 3.00 | 31.3.09 | 0.00 | 3.00 | 3.00 | 100 | 100 | - |
| 13 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | Tarn Taran | Bhikhiwind | Algon Khurd | 2007-08 | 3.00 | 31.12.08 | 3.00 | 0.00 | 3.00 | 0 | 100 | - |

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Bhikhiwind | | | | | | | | |
|---|---|------------|------------|----------------------------------|--------------------------------|-----------------|---------------------------|-----------------------------------|--|--|----------------------------|------------------------------------|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till now Last Quarter | Expenditure during the quarter (in lacs) | Commulative Exp.. Upto the quarter (in lacs) | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 14 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | Tarn Taran | Bhikhiwind | Boorchand | 2007-08 | 2.00 | 31.3.08 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| 15 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | Tarn Taran | Bhikhiwind | Margindpur a | 2007-08 | 2.00 | 31.12.08 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| 16 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | Tarn Taran | Bhikhiwind | Bainka | 2007-08 | 2.00 | 31.12.08 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| 17 | Drinking Water Facility-construction of tube wells , Water tanks. | Tarn Taran | Bhikhiwind | BOP KS Wala, Dharma, Dal & Karma | 2007-08 | 4.23 | 31.3.09 | 0.00 | 4.23 | 4.23 | 100 | 100 | - |
| 18 | Drinking Water Facility-construction of tube wells , Water tanks.(5 No.) | Tarn Taran | Bhikhiwind | Dal | 2007-08 | 1.75 | 31.3.09 | 0.00 | 1.75 | 1.75 | 100 | 100 | - |
| 19 | Repair & Maintenance of existing roads. | Tarn Taran | Bhikhiwind | BOP Theh Kalan | 2007-08 | 3.00 | 31.3.09 | 0.00 | 3.00 | 3.00 | 100 | 100 | - |
| 20 | Repair & Maintenance of existing roads. | Tarn Taran | Bhikhiwind | BOP Narli | 2007-08 | 0.50 | 31.3.09 | 0.00 | 0.50 | 0.50 | 100 | 100 | - |

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Bhikhiwind | | | | | | | | |
|---|---|------------|------------|-------------------|--------------------------------|-----------------|---------------------------|-----------------------------------|--|--|----------------------------|------------------------------------|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till now Last Quarter | Expenditure during the quarter (in lacs) | Commulative Exp.. Upto the quarter (in lacs) | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 21 | Drains & Gutters | Tarn Taran | Bhikhiwind | Boorchand | 2007-08 | 3.00 | 31.12.08 | 3.00 | 0.00 | 3.00 | 0 | 100 | - |
| 22 | Drains & Gutters | Tarn Taran | Bhikhiwind | Bainka | 2007-08 | 3.00 | 31.12.08 | 3.00 | 0.00 | 3.00 | 0 | 100 | - |
| 23 | Drains & Gutters | Tarn Taran | Bhikhiwind | Abadi Bhagwanpura | 2007-08 | 1.00 | 31.12.08 | 1.00 | 0.00 | 1.00 | 0 | 100 | - |
| 24 | Drains & Gutters | Tarn Taran | Bhikhiwind | Sur Singh | 2007-08 | 1.97 | 31.12.08 | 1.97 | 0.00 | 1.97 | 0 | 100 | - |
| 25 | Drains & Gutters | Tarn Taran | Bhikhiwind | Mugal Chak | 2007-08 | 3.00 | 31.3.09 | 2.00 | 1.00 | 3.00 | 25 | 100 | - |
| 26 | Provision of common work sheds in slums & for artisans. | Tarn Taran | Bhikhiwind | BOP Theh Kalan | 2007-08 | 0.50 | 31.3.09 | 0.00 | 0.50 | 0.50 | 100 | 100 | - |
| 27 | Provision of common work sheds in slums & for artisans. | Tarn Taran | Bhikhiwind | BOP Narli | 2007-08 | 0.50 | 31.3.09 | 0.00 | 0.50 | 0.50 | 100 | 100 | - |
| 28 | Bus Sheds/ Stops for Public transport passenger | Tarn Taran | Bhikhiwind | Chung | 2007-08 | 1.50 | 31.12.08 | 1.50 | 0.00 | 1.50 | 0 | 100 | - |

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Bhikhiwind | | | | | | | | |
|---|---|------------|------------|------------|--------------------------------|-----------------|---------------------------|-----------------------------------|--|--|----------------------------|------------------------------------|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till now Last Quarter | Expenditure during the quarter (in lacs) | Commulative Exp.. Upto the quarter (in lacs) | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 29 | Repair & Maintenance of work is any type other than special repairs for restoration/upgradation of any asset (Cremation shed) | Tarn Taran | Bhikhiwind | Verum | 2007-08 | 3.00 | 31.12.08 | 3.00 | 0.00 | 3.00 | 0 | 100 | - |
| 30 | Repair & Maintenance of work if any type other than special repairs for restoration/upgradation of any asset (Cremation shed) | Tarn Taran | Bhikhiwind | Gillpan | 2007-08 | 1.00 | 31.12.08 | 1.00 | 0.00 | 1.00 | 0 | 100 | - |
| | Total | - | - | - | - | 50.48 | - | 33.00 | 17.48 | 50.48 | 35 | 100 | - |
| E | Social | - | - | - | - | - | - | - | - | - | - | - | - |
| 31 | Construction of community Centres | Tarn Taran | Bhikhiwind | Dode | 2007-08 | 1.50 | 31.12.08 | 1.50 | 0.00 | 1.50 | 0 | 100 | - |
| 32 | Construction of community Centres | Tarn Taran | Bhikhiwind | Gillpan | 2007-08 | 1.00 | 31.12.08 | 1.00 | 0.00 | 1.00 | 0 | 100 | - |
| 33 | Construction of community Centres | Tarn Taran | Bhikhiwind | Theh Kalan | 2007-08 | 1.00 | 31.12.08 | 1.00 | 0.00 | 1.00 | 0 | 100 | - |
| 34 | Construction of community Centres | Tarn Taran | Bhikhiwind | Mari Samra | 2007-08 | 1.50 | 31.3.09 | 0.00 | 1.50 | 1.50 | 100 | 100 | - |

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Bhikhiwind | | | | | | | | |
|---|-------------------------------------|------------|------------|------------|--------------------------------|-----------------|---------------------------|-----------------------------------|--|--|----------------------------|------------------------------------|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till now Last Quarter | Expenditure during the quarter (in lacs) | Commulative Exp.. Upto the quarter (in lacs) | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 35 | Rural Sanitation (Toilets) | Tarn Taran | Bhikhiwind | Narla | 2007-08 | 3.15 | 31.12.08 | 3.15 | 0.00 | 3.15 | 0 | 100 | - |
| 36 | Rural Sanitation (Toilets) | Tarn Taran | Bhikhiwind | Narli | 2007-08 | 4.41 | 31.12.08 | 4.41 | 0.00 | 4.41 | 0 | 100 | - |
| 37 | Rural Sanitation (Toilets) | Tarn Taran | Bhikhiwind | Amishah | 2007-08 | 4.09 | 31.12.08 | 2.00 | 2.09 | 4.09 | 50 | 100 | - |
| 38 | Anganwari Centres, Cretches | Tarn Taran | Bhikhiwind | Kalsian | 2007-08 | 2.50 | 31.3.09 | 0.50 | 2.00 | 2.50 | 80 | 100 | - |
| 39 | Anganwari Centres, Cretches | Tarn Taran | Bhikhiwind | Sandpura | 2007-08 | 1.50 | 31.12.08 | 1.50 | 0.00 | 1.50 | 0 | 100 | - |
| 40 | Anganwari Centres, Cretches | Tarn Taran | Bhikhiwind | Theh Kalan | 2007-08 | 1.00 | 31.12.08 | 1.00 | 0.00 | 1.00 | 0 | 100 | - |
| 41 | Anganwari Centres, Cretches | Tarn Taran | Bhikhiwind | Dode | 2007-08 | 2.00 | 31.12.08 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| | Total | - | - | - | - | 23.65 | - | 18.06 | 5.59 | 23.65 | 31 | 100 | - |
| | Grand Total | - | - | - | - | 87.34 | - | 61.97 | 25.37 | 87.34 | 29 | 100 | - |

Border Area Development Programme (BADP)

BADP- Quarterly Progress (Financial & Physical) Report -2007-08 up to 30/09/2009

| Name of the State/ District:Punjab/Tarn Taran | | | Block: Valtoha | | | | | | | | | | |
|---|---|------------|----------------|---------------------|--------------------------------|-----------------|---------------------------|-------------------------------|--|--|----------------------------|------------------------------------|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till Last Quarter | Expenditure during the quarter (in lacs) | Commulative Exp.. Upto the quarter (in lacs) | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| A | Education | | | | | | | | | | | | |
| 1 | Primary School Building (Additional Rooms/ BW & Repair) | Tarn Taran | Valtoha | Assal Uttar | 2007-08 | 1.50 | 31.12.2008 | 1.50 | 0.00 | 1.50 | 0 | 100 | - |
| 2 | Primary School Building (Additional Rooms/ BW & Repair) | Tarn Taran | Valtoha | Rasulpur | 2007-08 | 1.00 | 31.03.2009 | 0.50 | 0.50 | 1.00 | 50 | 100 | - |
| 3 | Primary School Building (Additional Rooms/ BW & Repair) | Tarn Taran | Valtoha | Bhangala | 2007-08 | 1.50 | 31.12.2008 | 1.50 | 0.00 | 1.50 | 0 | 100 | - |
| 4 | Primary School Building (Additional Rooms/ BW & Repair) | Tarn Taran | Valtoha | Thathi Jaimal Singh | 2007-08 | 1.00 | 31.12.2008 | 1.00 | 0.00 | 1.00 | 0 | 100 | - |
| 5 | Primary School Building (Additional Rooms/ BW & Repair) | Tarn Taran | Valtoha | Thathi Jaimal Singh | 2007-08 | 2.00 | 31.12.2008 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| | Total | - | - | - | - | 7.00 | - | 6.50 | 0.50 | 7.00 | 7 | 100 | - |
| B | Health | | | | | | | | | | | | |
| C | Agriculture & Allied Sector | | | | | | | | | | | | |
| 6 | Desilting of Ponds in Villages, Towns & Cities | Tarn Taran | Valtoha | Lakhna | 2007-08 | 2.75 | 31.03.2009 | 1.50 | 1.25 | 2.75 | 45 | 100 | - |
| 7 | Desilting of Ponds in Villages, Towns & Cities | Tarn Taran | Valtoha | Bhoora Kohna | 2007-08 | 1.45 | 31.12.2008 | 1.20 | 0.25 | 1.45 | 30 | 100 | - |

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Valtoha | | | | | | | | |
|---|--|------------|---------|----------------|--------------------------------|-----------------|---------------------------|-------------------------------|--|--|----------------------------|------------------------------------|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till Last Quarter | Expenditure during the quarter (in lacs) | Commulative Exp.. Upto the quarter (in lacs) | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 8 | Desilting of Ponds in Villages, Towns & Cities | Tarn Taran | Valtoha | Mahneke | 2007-08 | 2.00 | 31.12.2008 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| 9 | Desilting of Ponds in Villages, Towns & Cities | Tarn Taran | Valtoha | Jagatpur | 2007-08 | 1.30 | 31.12.2008 | 1.30 | 0.00 | 1.30 | 0 | 100 | - |
| 10 | Desilting of Ponds in Villages, Towns & Cities | Tarn Taran | Valtoha | Rasulpur | 2007-08 | 2.00 | 31.03.2009 | 1.00 | 1.00 | 2.00 | 50 | 100 | - |
| 11 | Desilting of Ponds in Villages, Towns & Cities | Tarn Taran | Valtoha | Valtoha | 2007-08 | 3.33 | 31.12.2008 | 3.33 | 0.00 | 3.33 | 0 | 100 | - |
| 12 | Desilting of Ponds in Villages, Towns & Cities | Tarn Taran | Valtoha | Ram Singhwala | 2007-08 | 1.00 | 31.03.2009 | 0.50 | 0.50 | 1.00 | 50 | 100 | - |
| 13 | Desilting of Ponds in Villages, Towns & Cities | Tarn Taran | Valtoha | Assal Uttar | 2007-08 | 1.50 | 31.12.2008 | 1.50 | 0.00 | 1.50 | 0 | 100 | - |
| 14 | Desilting of Ponds in Villages, Towns & Cities | Tarn Taran | Valtoha | Bhoora Kohna | 2007-08 | 2.50 | 31.12.2008 | 2.50 | 0.00 | 2.50 | 0 | 100 | - |
| 15 | Desilting of Ponds in Villages, Towns & Cities | Tarn Taran | Valtoha | Lakhna | 2007-08 | 1.50 | 31.03.2009 | 0.75 | 0.75 | 1.50 | 50 | 100 | - |
| 16 | Desilting of Ponds in Villages, Towns & Cities | Tarn Taran | Valtoha | Wan Tara Singh | 2007-08 | 2.00 | 31.12.2008 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| 17 | Desilting of Ponds in Villages, Towns & Cities | Tarn Taran | Valtoha | Sarai Valtoha | 2007-08 | 1.00 | 31.12.2008 | 1.00 | 0.00 | 1.00 | 0 | 100 | - |

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Valtoha | | | | | | | | |
|---|---|------------|---------|----------------|--------------------------------|-----------------|---------------------------|-------------------------------|--|--|----------------------------|------------------------------------|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till Last Quarter | Expenditure during the quarter (in lacs) | Commulative Exp.. Upto the quarter (in lacs) | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 18 | Veterinary aid centre, artificial insemination Centres & Breeding Centres. | Tarn Taran | Valtoha | Kalanjar Uttar | 2007-08 | 5.00 | 31.03.2009 | 2.50 | 2.50 | 5.00 | 50 | 100 | - |
| | Total | - | - | - | - | 27.33 | - | 21.08 | 6.25 | 27.33 | 23 | 100 | - |
| D | Infrastructure | | | | | | | | | | | | |
| 19 | Solar Street Lights | Tarn Taran | Valtoha | Theh Sarhali | 2007-08 | 1.50 | 31.12.2008 | 1.50 | 0.00 | 1.50 | 0 | 100 | - |
| 20 | Solar Street Lights | Tarn Taran | Valtoha | Bhoora Kohna | 2007-08 | 3.00 | 31.12.2008 | 3.00 | 0.00 | 3.00 | 0 | 100 | - |
| 21 | Solar Street Lights | Tarn Taran | Valtoha | Assal Uttar | 2007-08 | 2.50 | 31.12.2008 | 2.50 | 0.00 | 2.50 | 0 | 100 | - |
| 22 | Electrification | Tarn Taran | Valtoha | BOP Kalas | 2007-08 | 0.25 | 31.03.2009 | 0.15 | 0.10 | 0.25 | 40 | 100 | - |
| 23 | Electrification | Tarn Taran | Valtoha | BOP MW Uttar | 2007-08 | 0.25 | 31.03.2009 | 0.15 | 0.10 | 0.25 | 40 | 100 | - |
| 24 | Electrification | Tarn Taran | Valtoha | BOP Theh Bundh | 2007-08 | 0.25 | 31.03.2009 | 0.15 | 0.10 | 0.25 | 40 | 100 | - |
| 25 | Strengthening of existing roads (Only link roads) | - | - | - | - | - | - | - | - | - | - | - | - |
| 26 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | Tarn Taran | Valtoha | BOP Harbhajan | 2007-08 | 1.00 | 31.03.2009 | 0.50 | 0.50 | 1.00 | 50 | 100 | - |
| 27 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | Tarn Taran | Valtoha | BOP Mangli | 2007-08 | 1.00 | 31.03.2009 | 0.50 | 0.50 | 1.00 | 50 | 100 | - |

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Valtoha | | | | | | | | |
|---|---|------------|---------|-----------------|--------------------------------|-----------------|---------------------------|-------------------------------|--|--|----------------------------|------------------------------------|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till Last Quarter | Expenditure during the quarter (in lacs) | Commulative Exp.. Upto the quarter (in lacs) | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 28 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | Tarn Taran | Valtoha | BOP Pallo Patti | 2007-08 | 1.00 | 31.03.2009 | 0.50 | 0.50 | 1.00 | 50 | 100 | - |
| 29 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | Tarn Taran | Valtoha | Assal Uttar | 2007-08 | 3.27 | 31.12.2008 | 2.00 | 1.27 | 3.27 | 38 | 100 | - |
| 30 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | Tarn Taran | Valtoha | Bhangala | 2007-08 | 16.50 | 31.12.2008 | 8.25 | 8.25 | 16.50 | 50 | 100 | - |
| 31 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | Tarn Taran | Valtoha | Lakhna | 2007-08 | 1.00 | 31.03.2009 | 0.50 | 0.50 | 1.00 | 50 | 100 | - |
| 32 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | Tarn Taran | Valtoha | Abadi Malika | 2007-08 | 1.00 | 31.12.2008 | 0.50 | 0.50 | 1.00 | 50 | 100 | - |
| 33 | Construction & Strengthening of Kucha roads, Part Roads, approach Roads, link roads | Tarn Taran | Valtoha | Valtoha | 2007-08 | 6.00 | 31.12.2008 | 3.00 | 3.00 | 6.00 | 50 | 100 | - |
| 34 | Drinking Water Facility-construction of tube wells , Water tanks. | Tarn Taran | Valtoha | BOP Rajoke | 2007-08 | 0.35 | 31.03.2009 | 0.20 | 0.15 | 0.35 | 40 | 100 | - |
| 35 | Drinking Water Facility-construction of tube wells , Water tanks. | Tarn Taran | Valtoha | BOP Nur wala | 2007-08 | 0.35 | 31.03.2009 | 0.20 | 0.15 | 0.35 | 40 | 100 | - |

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Valtoha | | | | | | | | |
|---|---|------------|---------|-------------------|--------------------------------|-----------------|---------------------------|-------------------------------|--|--|----------------------------|------------------------------------|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till Last Quarter | Expenditure during the quarter (in lacs) | Commulative Exp.. Upto the quarter (in lacs) | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 36 | Drinking Water Facility-construction of tube wells , Water tanks. | Tarn Taran | Valtoha | BOP Kalas | 2007-08 | 0.35 | 31.03.2009 | 0.20 | 0.15 | 0.35 | 40 | 100 | - |
| 37 | Drinking Water Facility-construction of tube wells , Water tanks. | Tarn Taran | Valtoha | BOP Harbhajan | 2007-08 | 0.35 | 31.03.2009 | 0.20 | 0.15 | 0.35 | 40 | 100 | - |
| 38 | Drinking Water Facility-construction of tube wells , Water tanks. | Tarn Taran | Valtoha | BOP KK Barrier | 2007-08 | 0.35 | 31.03.2009 | 0.25 | 0.10 | 0.35 | 40 | 60 | - |
| 39 | Drinking Water Facility-construction of tube wells , Water tanks. | Tarn Taran | Valtoha | BOP Mahneke | 2007-08 | 0.50 | 31.03.2009 | 0.25 | 0.25 | 0.50 | 40 | 10 | - |
| 40 | Drinking Water Facility-construction of tube wells , Water tanks. | Tarn Taran | Valtoha | Jhugian Pir Bakhs | 2007-08 | 0.50 | 31.03.2009 | 0.25 | 0.25 | 0.50 | 50 | 100 | - |
| 41 | Drinking Water Facility-construction of tube wells , Water tanks. | Tarn Taran | Valtoha | Ram Singhwala | 2007-08 | 0.50 | 31.03.2009 | 0.25 | 0.25 | 0.50 | 50 | 100 | - |
| 42 | Drinking Water Facility-construction of tube wells , Water tanks. | Tarn Taran | Valtoha | Fatehpur | 2007-08 | 0.35 | 31.12.2008 | 0.35 | 0.00 | 0.35 | 0 | 100 | - |
| 43 | Drinking Water Facility-construction of tube wells , Water tanks. | Tarn Taran | Valtoha | Gajal | 2007-08 | 0.35 | 31.12.2008 | 0.35 | 0.00 | 0.35 | 0 | 100 | - |

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Valtoha | | | | | | | | |
|---|---|------------|---------|----------------------|--------------------------------|-----------------|---------------------------|-------------------------------|--|--|----------------------------|------------------------------------|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till Last Quarter | Expenditure during the quarter (in lacs) | Commulative Exp.. Upto the quarter (in lacs) | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 44 | Drinking Water Facility-construction of tube wells , Water tanks. | Tarn Taran | Valtoha | Havelian Jhar Sahib | 2007-08 | 1.05 | 31.03.2009 | 0.55 | 0.50 | 1.05 | 40 | 100 | - |
| 45 | Drinking Water Facility-construction of tube wells , Water tanks. | Tarn Taran | Valtoha | Machhike | 2007-08 | 0.35 | 31.12.2008 | 0.35 | 0.00 | 0.35 | 0 | 100 | - |
| 46 | Drinking Water Facility-construction of tube wells , Water tanks. | Tarn Taran | Valtoha | Bhoora Kohna | 2007-08 | 0.35 | 31.12.2008 | 0.35 | 0.00 | 0.35 | 0 | 100 | - |
| 47 | Drinking Water Facility-construction of tube wells , Water tanks. | Tarn Taran | Valtoha | Mehndipur | 2007-08 | 0.35 | 31.03.2009 | 0.20 | 0.15 | 0.35 | 40 | 100 | - |
| 48 | Drinking Water Facility-construction of tube wells , Water tanks. | Tarn Taran | Valtoha | Jhugian Noor Mohamad | 2007-08 | 0.35 | 31.03.2009 | 0.20 | 0.15 | 0.35 | 40 | 100 | - |
| 49 | Drinking Water Facility-construction of tube wells , Water tanks. | Tarn Taran | Valtoha | Theh Sarhali | 2007-08 | 0.35 | 31.12.2008 | 0.35 | 0.00 | 0.35 | 0 | 100 | - |
| 50 | Drinking Water Facility-construction of tube wells , Water tanks. | Tarn Taran | Valtoha | Bhangala | 2007-08 | 0.50 | 31.12.2008 | 0.50 | 0.00 | 0.50 | 0 | 100 | - |
| 51 | Drains & Gutters | Tarn Taran | Valtoha | Assal Uttar | 2007-08 | 2.00 | 31.12.2008 | 1.48 | 0.52 | 2.00 | 25 | 100 | - |
| 52 | Drains & Gutters | Tarn Taran | Valtoha | Mahneke | 2007-08 | 2.50 | 31.12.2008 | 2.50 | 0.00 | 2.50 | 0 | 100 | - |
| 53 | Drains & Gutters | Tarn Taran | Valtoha | Ram Singhwala | 2007-08 | 1.00 | 31.03.2009 | 0.50 | 0.50 | 1.00 | 50 | 100 | - |

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Valtoha | | | | | | | | |
|---|--|------------|---------|---------------------|--------------------------------|-----------------|---------------------------|-------------------------------|--|--|----------------------------|------------------------------------|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till Last Quarter | Expenditure during the quarter (in lacs) | Commulative Exp.. Upto the quarter (in lacs) | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 54 | Drains & Gutters | Tarn Taran | Valtoha | Amirke | 2007-08 | 4.50 | 31.12.2008 | 4.50 | 0.00 | 4.50 | 0 | 100 | - |
| 55 | Drains & Gutters | Tarn Taran | Valtoha | Lakhna | 2007-08 | 1.50 | 31.03.2009 | 0.75 | 0.75 | 1.50 | 50 | 100 | - |
| 56 | Drains & Gutters | Tarn Taran | Valtoha | Abadi Malika | 2007-08 | 1.00 | 31.12.2008 | 1.00 | 0.00 | 1.00 | 0 | 100 | - |
| 57 | Drains & Gutters | Tarn Taran | Valtoha | Wan Tara Singh | 2007-08 | 1.50 | 31.12.2008 | 1.50 | 0.00 | 1.50 | 0 | 100 | - |
| 58 | Drains & Gutters | Tarn Taran | Valtoha | Mother Mathra Bhagi | 2007-08 | 1.00 | 31.12.2008 | 1.00 | 0.00 | 1.00 | 0 | 100 | - |
| 59 | Provision of common work sheds in slums & for ar | Tarn Taran | Valtoha | BOP Theh Bundh | 2007-08 | 2.50 | 31.03.2009 | 1.25 | 1.25 | 2.50 | 50 | 100 | - |
| 60 | Provision of common work sheds in slums & for ar | Tarn Taran | Valtoha | Ram Singhwala | 2007-08 | 0.50 | 31.03.2009 | 0.25 | 0.25 | 0.50 | 50 | 100 | - |
| 61 | Provision of common work sheds in slums & for ar | Tarn Taran | Valtoha | Rasulpur | 2007-08 | 0.50 | 31.03.2009 | 0.25 | 0.25 | 0.50 | 50 | 100 | - |
| 62 | Provision of common work sheds in slums & for ar | Tarn Taran | Valtoha | EOPS Valtoha | 2007-08 | 2.50 | 31.03.2009 | 1.25 | 1.25 | 2.50 | 50 | 100 | - |
| 63 | Bus Sheds/ Stops for Public transport passenger | Tarn Taran | Valtoha | Fatehpur | 2007-08 | 1.00 | 31.12.2008 | 1.00 | 0.00 | 1.00 | 0 | 100 | - |
| 64 | Bus Sheds/ Stops for Public transport passenger | Tarn Taran | Valtoha | Machhike | 2007-08 | 1.00 | 31.12.2008 | 1.00 | 0.00 | 1.00 | 0 | 100 | - |
| 65 | Bus Sheds/ Stops for Public transport passenger | Tarn Taran | Valtoha | Mastgarh | 2007-08 | 1.00 | 31.12.2008 | 1.00 | 0.00 | 1.00 | 0 | 100 | - |

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Valtoha | | | | | | | | |
|---|--|------------|---------|----------------------|--------------------------------|-----------------|---------------------------|-------------------------------|--|--|----------------------------|------------------------------------|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till Last Quarter | Expenditure during the quarter (in lacs) | Commulative Exp.. Upto the quarter (in lacs) | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 66 | Bus Sheds/ Stops for Public transport passenger | Tarn Taran | Valtoha | Bhoora Kohna | 2007-08 | 1.00 | 31.12.2008 | 1.00 | 0.00 | 1.00 | 0 | 100 | - |
| 67 | Bus Sheds/ Stops for Public transport passenger | Tarn Taran | Valtoha | Mother Mathra Bhagi | 2007-08 | 2.00 | 31.12.2008 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| 68 | Bus Sheds/ Stops for Public transport passenger | Tarn Taran | Valtoha | Dibipura | 2007-08 | 1.00 | 31.12.2008 | 1.00 | 0.00 | 1.00 | 0 | 100 | - |
| 69 | Bus Sheds/ Stops for Public transport passenger | Tarn Taran | Valtoha | Gajal | 2007-08 | 1.00 | 31.12.2008 | 1.00 | 0.00 | 1.00 | 0 | 100 | - |
| 70 | Bus Sheds/ Stops for Public transport passenger | Tarn Taran | Valtoha | Jhugian Noor Mohamad | 2007-08 | 1.00 | 31.03.2009 | 0.50 | 0.50 | 1.00 | 50 | 100 | - |
| 71 | Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed) | Tarn Taran | Valtoha | Jhugian Pir Bakhs | 2007-08 | 1.00 | 31.03.2009 | 0.50 | 0.50 | 1.00 | 50 | 100 | - |
| 72 | Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed) | Tarn Taran | Valtoha | Ram Singhwala | 2007-08 | 1.00 | 31.03.2009 | 0.50 | 0.50 | 1.00 | 50 | 100 | - |
| 73 | Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed) | Tarn Taran | Valtoha | Rasulpur | 2007-08 | 1.00 | 31.03.2009 | 0.50 | 0.50 | 1.00 | 50 | 100 | - |
| 74 | Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed) | Tarn Taran | Valtoha | Bhangala | 2007-08 | 1.50 | 31.12.2008 | 1.50 | 0.00 | 1.50 | 0 | 100 | - |

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Valtoha | | | | | | | | |
|---|--|------------|---------|------------------|--------------------------------|-----------------|---------------------------|-------------------------------|--|--|----------------------------|------------------------------------|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till Last Quarter | Expenditure during the quarter (in lacs) | Commulative Exp.. Upto the quarter (in lacs) | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 75 | Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed) | Tarn Taran | Valtoha | Muthian Wala | 2007-08 | 2.00 | 31.12.2008 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| 76 | Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed) | Tarn Taran | Valtoha | Kalas | 2007-08 | 1.61 | 31.12.2008 | 1.61 | 0.00 | 1.61 | 0 | 100 | - |
| 77 | Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed) | Tarn Taran | Valtoha | Bhoora Kohna | 2007-08 | 1.50 | 31.12.2008 | 1.50 | 0.00 | 1.50 | 0 | 100 | - |
| 78 | Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed) | Tarn Taran | Valtoha | Bhoora Karimpura | 2007-08 | 1.50 | 31.03.2009 | 0.75 | 0.75 | 1.50 | 50 | 100 | - |
| 79 | Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed) | Tarn Taran | Valtoha | Bhoora Karimpura | 2007-08 | 1.50 | 31.03.2009 | 0.75 | 0.75 | 1.50 | 50 | 100 | - |
| 80 | Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed) | Tarn Taran | Valtoha | Theh Sarhali | 2007-08 | 2.00 | 31.12.2008 | 2.00 | 0.00 | 2.00 | 0 | 100 | - |
| 81 | Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed) | Tarn Taran | Valtoha | Amirke | 2007-08 | 0.75 | 31.12.2008 | 0.75 | 0.00 | 0.75 | 0 | 100 | - |

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Valtoha | | | | | | | | | | | |
|---|--|------------|---------|---------------------|--------------------------------|-----------------|---------------------------|-------------------------------|--|--|----------------------------|------------------------------------|---------|--|--|--|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till Last Quarter | Expenditure during the quarter (in lacs) | Commulative Exp.. Upto the quarter (in lacs) | Physical progress | | Remarks | | | |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | | | |
| 82 | Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed) | Tarn Taran | Valtoha | Amirke | 2007-08 | 0.75 | 31.03.2009 | 0.50 | 0.25 | 0.75 | 40 | 100 | - | | | |
| 83 | Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed) | Tarn Taran | Valtoha | Sankatra | 2007-08 | 2.00 | 31.03.2009 | 1.00 | 1.00 | 2.00 | 50 | 100 | - | | | |
| 84 | Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed) | Tarn Taran | Valtoha | Dhul Nau | 2007-08 | 1.00 | 31.03.2009 | 0.50 | 0.50 | 1.00 | 50 | 100 | - | | | |
| 85 | Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed) | Tarn Taran | Valtoha | Sarai Valtoha | 2007-08 | 1.00 | 31.12.2008 | 1.00 | 0.00 | 1.00 | 0 | 100 | - | | | |
| 86 | Repair & Maintenance of works any type other than special repairs for restoration/ upgradation of any asset (Cremation shed) | Tarn Taran | Valtoha | Mother Mathra Bhagi | 2007-08 | 2.00 | 31.12.2008 | 2.00 | 0.00 | 2.00 | 0 | 100 | - | | | |
| | | - | - | - | - | 97.88 | - | 70.29 | 27.59 | 97.88 | 28 | 100 | | | | |
| E | Social | | | | | | | | | | | | - | | | |
| 87 | Construction of community Centres | Tarn Taran | Valtoha | Jhugian Pir Bakhs | 2007-08 | 1.50 | 31.03.2009 | 0.75 | 0.75 | 1.50 | 50 | 100 | - | | | |

| Name of the State/ District:Punjab/Tarn Taran | | | | | Block: Valtoha | | | | | | | | |
|---|-------------------------------------|------------|---------|---------------------|--------------------------------|-----------------|---------------------------|-------------------------------|--|--|----------------------------|------------------------------------|---------|
| Sr. No. | Name of the Sector/ Scheme/ Project | Location | | | Year of commencement of Scheme | Approved Outlay | Physical Target with Date | Expenditure till Last Quarter | Expenditure during the quarter (in lacs) | Commulative Exp.. Upto the quarter (in lacs) | Physical progress | | Remarks |
| | | District | Block | Village | | | | | | | During the quarter in %age | Commulative upto the qua.. In %age | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 88 | Construction of community Centres | Tarn Taran | Valtoha | Dhul Nau | 2007-08 | 1.00 | 31.03.2009 | 0.50 | 0.50 | 1.00 | 50 | 100 | - |
| 89 | Construction of community Centres | Tarn Taran | Valtoha | Thathi Jaimal Singh | 2007-08 | 2.50 | 31.12.2008 | 2.50 | 0.00 | 2.50 | 0 | 100 | - |
| 90 | Construction of community Centres | Tarn Taran | Valtoha | Poonian | 2007-08 | 3.50 | 31.12.2008 | 3.50 | 0.00 | 3.50 | 0 | 100 | - |
| 92 | Anganwari Centres, Cretches | Tarn Taran | Valtoha | Kalas | 2007-08 | 1.00 | 31.03.2009 | 0.50 | 0.50 | 1.00 | 50 | 100 | - |
| 93 | Anganwari Centres, Cretches | Tarn Taran | Valtoha | Bhoora Kohna | 2007-08 | 1.00 | 31.12.2008 | 1.00 | 0.00 | 1.00 | 0 | 100 | - |
| | Total | - | - | - | - | 10.50 | - | 8.75 | 1.75 | 10.50 | 17 | 100 | - |
| | Grand Total | - | - | - | - | 142.71 | - | 106.62 | 36.09 | 142.71 | 25 | 100 | |